FFY 22

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

October 30, 2022

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line; the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.
Note: When all project within a Federal Fiscal Year are substantially complete, they will be removed from the report at the end of the current Federal Fiscal Year.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2017 Projects.....A-1
FFY 2018 Projects.....A-11
FFY 2019 Projects.....A-22
FFY 2020 Projects.....A-30
FFY 2021 Projects.....A-35
FFY 2022 Projects.....A-40
FFY 2023 Projects.....A-46

Project Summary Lists

2017 Program.....A-51
2018 Program.....A-53
2019 Program.....A-55
2020 Program.....A-57
2021 Program.....A-58
2022 Program.....A-59
2023 Program.....A-60

Changes from Last Quarter

Changes to Schedule this Quarter.....A-61
Changes to Budget this Quarter.....A-62

Index of Projects by Municipality

Index of Projects by Municipality.....A-63

FFY 2017 PROJECTS
Insert A

FFY17
BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.343	$0.343	$0.000	$0.321
Construction	$6.957	$7.500	$0.544	$7.098
Other	$1.711	$2.535	$0.824	$2.515
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$9.411**	**$10.378**	**$0.968**	**$9.934**

PTSID: 0170C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	01-Feb-18	18-Jun-21

Anticipated Completion at NTP:	31-Oct-20
# of months late:	8
% Construction Change Order:	7%
Design as Percent of Construction:	5%
Other as Percent of Construction:	34%

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.155	$1.155	$0.000	$1.151
Construction	$5.797	$6.009	$0.212	$6.220
Other	$3.700	$2.100	($1.600)	$1.444
Contingency	$1.958	$0.258	($1.701)	$0.000
Total	**$12.610**	**$9.522**	**($3.088)**	**$8.814**

PTSID: 0114L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	30-Jan-18	15-Nov-19

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-9
% Construction Change Order:	7%
Design as Percent of Construction:	19%
Other as Percent of Construction:	35%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.534	$0.629	$0.095	$0.528
Construction	$15.915	$16.025	$0.110	$16.476
Other	$2.731	$2.812	$0.081	$2.094
Contingency	$0.875	$0.589	($0.286)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$19.097**

PTSID: 0114S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	14-Dec-17	18-Aug-20

Anticipated Completion at NTP:	31-May-20
# of months late:	3
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	18%

Hope Valley Bridges (69D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.637	$0.637	$0.000	$0.631
Construction	$2.056	$2.056	$0.000	$1.972
Other	$1.300	$1.360	$0.060	$0.973
Contingency	$0.163	$0.103	($0.060)	$0.000
Total	**$4.156**	**$4.156**	**$0.000**	**$3.575**

PTSID: 0168H TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	24-Oct-17	30-Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	31%
Other as Percent of Construction:	66%

Horton Farm Bridge No. 472 (57M)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.932	$0.232	$0.931
Construction	$12.450	$13.657	$1.207	$13.535
Other	$2.753	$2.556	($0.197)	$2.549
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$17.145**	**$0.542**	**$17.015**

PTSID: 0143W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Feb-18	16-Aug-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-4
% Construction Change Order:	10%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

I-195 Corridor Bridges (77)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.532	$2.532	$0.000	$2.499
Construction	$12.373	$12.779	$0.406	$12.560
Other	$4.122	$4.260	$0.138	$2.123
Contingency	$1.670	$1.127	($0.544)	$0.000
Total	**$20.697**	**$20.697**	**($0.001)**	**$17.183**

PTSID: 0013M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	31-Jan-18	11-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	33%

I-295 Bridges Contract 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.611
Construction	$34.533	$34.533	$0.000	$35.986
Other	$3.285	$3.285	$0.000	$2.662
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$40.260**

PTSID: 0114U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	31-Jul-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-10
% Construction Change Order:	4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.846	$0.796	($0.050)	$0.720
Construction	$16.907	$20.130	$3.223	$19.404
Other	$3.535	$2.509	($1.026)	$2.835
Contingency	$1.350	$0.050	($1.300)	$0.000
Total	**$22.638**	**$23.485**	**$0.847**	**$22.958**

PTSID: 0114T TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	15-Dec-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	19%
Design as Percent of Construction:	4%
Other as Percent of Construction:	12%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.872	$1.072	$0.200	$0.993
Construction	$15.400	$21.000	$5.600	$20.683
Other	$2.089	$2.204	$0.115	$2.666
Contingency	$0.800	$0.585	($0.215)	$0.000
Total	**$19.161**	**$24.861**	**$5.700**	**$24.343**

PTSID: 0114R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Mar-18	27-May-22

Anticipated Completion at NTP:	30-Apr-21
# of months late:	13
% Construction Change Order:	39%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.534	$1.534	$0.000	$1.534
Construction	$19.229	$19.312	$0.083	$18.488
Other	$2.615	$5.802	$3.187	$5.825
Contingency	$1.900	$0.000	($1.900)	$0.000
Total	**$25.278**	**$26.649**	**$1.371**	**$25.847**

PTSID: 0114P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	23-Mar-18	13-Apr-21

Anticipated Completion at NTP:	31-Dec-19
# of months late:	16
% Construction Change Order:	1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	30%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.579	$0.119	$0.377
Construction	$8.477	$8.891	$0.414	$8.840
Other	$1.453	$1.369	($0.083)	$1.526
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$10.840**	**$10.839**	**$0.000**	**$10.744**

PTSID: 0114N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Aug-17	26-Feb-18	04-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	15%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.560	($0.040)	$0.552
Construction	$6.800	$7.200	$0.400	$7.085
Other	$1.512	$1.149	($0.363)	$0.956
Contingency	$0.350	$0.000	($0.350)	$0.000
Total	**$9.261**	**$8.909**	**($0.353)**	**$8.593**

PTSID: 0016J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	8%
Other as Percent of Construction:	16%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$250.630	$269.860	$19.230	$194.104
Other	$121.776	$56.699	($65.077)	$35.978
Contingency	$37.595	$16.711	($20.884)	$0.000
Total	**$410.000**	**$343.270**	**($66.730)**	**$230.082**

PTSID: 0027B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	21-Dec-17	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	
Other as Percent of Construction:	21%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.860	$0.210	$0.859
Construction	$9.400	$9.620	$0.220	$9.620
Other	($0.067)	$1.951	$2.018	$1.914
Contingency	$1.410	$0.000	($1.410)	$0.000
Total	**$11.393**	**$12.431**	**$1.038**	**$12.393**

PTSID: 0013L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-17	03-Jan-18	18-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	41%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.367	($0.012)	$0.367
Construction	$1.511	$1.581	$0.070	$1.581
Other	$0.824	$0.655	($0.169)	$0.655
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.789**	**$2.603**	**($0.185)**	**$2.603**

PTSID: 0014F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	11-Jan-18	17-Apr-19

Anticipated Completion at NTP:	31-May-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	41%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.331	$0.181	$0.287
Construction	$12.320	$12.520	$0.200	$11.878
Other	$5.220	$3.935	($1.285)	$2.798
Contingency	$1.358	$0.012	($1.346)	$0.000
Total	**$19.048**	**$16.798**	**($2.250)**	**$14.963**

PTSID: 0168C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	24-Jul-20

Anticipated Completion at NTP: 30-Sep-21
# of months late: -14
% Construction Change Order: -4%
Design as Percent of Construction: NA
Other as Percent of Construction: 31%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.425	$0.450	$0.025	$0.425
Construction	$12.137	$13.237	$1.100	$12.984
Other	$3.032	$2.462	($0.570)	$1.817
Contingency	$1.214	$0.659	($0.555)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$15.226**

PTSID: 0114K TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	31-Aug-20

Anticipated Completion at NTP: 31-Aug-20
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 3%
Other as Percent of Construction: 19%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.161
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.636**

PTSID: 0084C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: -5%
Design as Percent of Construction:
Other as Percent of Construction: 65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.269
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.823**

PTSID: 0084A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP: 31-Oct-17
# of months late: -1
% Construction Change Order: 4%
Design as Percent of Construction:
Other as Percent of Construction: 50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.899
Other	$0.449	$0.494	$0.045	$0.360
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.259**

PTSID: 0086Y TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: 0
% Construction Change Order: -1%
Design as Percent of Construction: NA
Other as Percent of Construction: 42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.900
Other	$0.429	$0.314	($0.115)	$0.181
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.081**

PTSID: 0086X TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP: 30-Jun-18
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.664
Other	$0.839	$0.716	($0.123)	$0.657
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.321**

PTSID: 0073M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP: 30-Apr-19
# of months late: -6
% Construction Change Order: -17%
Design as Percent of Construction:
Other as Percent of Construction: 39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.288
Construction	$5.198	$5.348	$0.150	$5.336
Other	$1.076	$1.506	$0.429	$1.464
Contingency	$0.635	$0.000	($0.635)	$0.000
Total	**$7.331**	**$7.296**	**($0.035)**	**$7.089**

PTSID: 0201V TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	31-Jul-17	24-May-19

Anticipated Completion at NTP: 31-Dec-18
# of months late: 5
% Construction Change Order: 3%
Design as Percent of Construction: 8%
Other as Percent of Construction: 28%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.612
Other	$0.406	$0.466	$0.060	$0.409
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$2.021**

PTSID: 0073J TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP: 31-May-19
# of months late: -10
% Construction Change Order: -16%
Design as Percent of Construction: 2%
Other as Percent of Construction: 24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.133	$0.133	$0.000	$0.066
Construction	$1.100	$1.123	$0.023	$1.123
Other	$0.847	$0.388	($0.459)	$0.349
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.643**	**($0.491)**	**$1.538**

PTSID: 0173U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP: 31-Aug-18
# of months late: -1
% Construction Change Order: 10%
Design as Percent of Construction: 12%
Other as Percent of Construction: 35%

East Main Road 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.122
Construction	$6.200	$6.606	$0.406	$6.326
Other	$2.437	$2.317	($0.120)	$2.048
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$8.497**

PTSID: 0007C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction: NA
Other as Percent of Construction: 35%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.380	($0.220)	$0.380
Construction	$6.786	$6.682	($0.103)	$6.682
Other	$1.093	$0.955	($0.138)	$0.955
Contingency	$0.339	$0.000	($0.339)	$0.000
Total	**$8.817**	**$8.017**	**($0.800)**	**$8.017**

PTSID: 0088A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: 1%
Design as Percent of Construction: 6%
Other as Percent of Construction: 14%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.420	$0.020	$0.218
Construction	$3.000	$3.000	$0.000	$1.605
Other	$1.317	$1.337	$0.020	$0.529
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.353**

PTSID: 0082C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction: NA
Other as Percent of Construction: 45%

Improvements to US Route 1 (South Kingstown)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.414	$0.338	($0.076)	$0.338
Construction	$5.278	$5.018	($0.260)	$5.018
Other	$1.194	$0.778	($0.416)	$0.778
Contingency	$0.238	$0.000	($0.238)	$0.000
Total	**$7.123**	**$6.135**	**($0.989)**	**$6.135**

PTSID: 0081D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP: 30-Sep-18
# of months late: -1
% Construction Change Order: 2%
Design as Percent of Construction: 7%
Other as Percent of Construction: 16%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.573
Construction	$3.135	$3.135	$0.000	$2.396
Other	$0.941	$0.941	$0.000	$1.272
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$4.241**

PTSID: 0081K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.384	($0.383)	$0.384
Construction	$4.751	$4.502	($0.250)	$4.502
Other	$2.197	$0.899	($1.299)	$0.897
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$7.915**	**$5.784**	**($2.131)**	**$5.782**

PTSID: 0081W TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.358
Construction	$4.637	$5.169	$0.532	$4.874
Other	$2.735	$2.420	($0.315)	$1.080
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$6.312**

PTSID: 0081R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$4.028
Other	$1.242	$1.196	($0.046)	$0.863
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$5.003**

PTSID: 0166H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP:	31-Aug-17
# of months late:	9
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.070
Construction	$0.880	$0.880	$0.000	$0.744
Other	$0.525	$0.525	$0.000	$0.229
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.043**

PTSID: 0173S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-13
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	60%

US Route 6 Hartford Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.600	$0.000	$0.493
Construction	$5.900	$5.980	$0.080	$4.149
Other	$2.238	$2.238	$0.000	$1.500
Contingency	$0.295	$0.215	($0.080)	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$6.142**

PTSID: 0173Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	08-Sep-17	14-Dec-17	21-Dec-18

Anticipated Completion at NTP: 31-May-19
# of months late: -5
% Construction Change Order: -24%
Design as Percent of Construction: 10%
Other as Percent of Construction: 37%

Woodville Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.132	($0.168)	$0.132
Construction	$3.334	$2.432	($0.902)	$2.432
Other	$1.299	$0.673	($0.625)	$0.673
Contingency	$0.202	$0.000	($0.202)	$0.000
Total	**$5.134**	**$3.237**	**($1.897)**	**$3.237**

PTSID: 0165V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -14%
Design as Percent of Construction: NA
Other as Percent of Construction: 28%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.098	($0.002)	$0.098
Construction	$0.224	$0.223	($0.001)	$0.223
Other	$0.374	$0.132	($0.242)	$0.132
Contingency	$0.016	$0.000	($0.016)	$0.000
Total	**$0.715**	**$0.453**	**($0.262)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: -2
% Construction Change Order: 0%
Design as Percent of Construction: 44%
Other as Percent of Construction: 59%

TAP/OTHER

Blackstone Bikeway 8C

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.830
Other	$1.701	$1.686	($0.015)	$1.153
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.982**

PTSID: 0021U TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP: 31-Oct-19
# of months late: -12
% Construction Change Order: 2%
Design as Percent of Construction: 6%
Other as Percent of Construction: 60%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.022	($0.018)	$0.000
Construction	$0.250	$0.000	($0.250)	$0.000
Other	$0.200	$0.475	$0.275	$0.383
Contingency	$0.030	$0.023	($0.007)	$0.000
Total	**$0.520**	**$0.519**	**$0.000**	**$0.383**

PTSID: 0025E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP: 30-Sep-18
# of months late: -4
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction:

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.067	($0.050)	$0.062
Construction	$0.530	$0.491	($0.039)	$0.491
Other	$0.236	$0.327	$0.092	$0.311
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.863**

PTSID: 0025F TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	67%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.236	($0.024)	$0.224
Construction	$1.531	$1.630	$0.099	$1.353
Other	$1.226	$1.235	$0.009	$1.102
Contingency	$0.153	$0.001	($0.152)	$0.000
Total	**$3.170**	**$3.102**	**($0.068)**	**$2.679**

PTSID: 0153T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Sep-17	18-Jan-18	30-Jun-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-5
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	76%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.532
Other	$0.653	$0.661	$0.008	$0.084
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.643**

PTSID: 0025J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.037	($0.004)	$0.000
Construction	$0.700	$0.710	$0.010	$0.673
Other	$0.745	$0.739	($0.006)	$0.451
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$1.123**

PTSID: 0073Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	6%
Design as Percent of Construction:	5%
Other as Percent of Construction:	104%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.405	$0.075	$0.159
Construction	$1.468	$1.468	$0.000	$1.354
Other	$2.016	$1.949	($0.068)	$0.872
Contingency	$0.075	$0.068	($0.008)	$0.000
Total	**$3.889**	**$3.889**	**$0.000**	**$2.385**

PTSID: 0061K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	28%
Other as Percent of Construction:	133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.073
Construction	$1.100	$1.100	$0.000	$0.988
Other	$0.414	$0.594	$0.180	$0.428
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$1.488**

PTSID: 0011D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.435
Other	$0.430	$0.445	$0.015	$0.260
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.695**

PTSID: 0025P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.377
Other	$0.511	$0.511	$0.000	$0.653
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.223**

PTSID: 0072J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18

BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.237	$1.129	($0.108)	$0.988
Construction	$7.300	$7.445	$0.145	$7.246
Other	$1.853	$2.179	$0.327	$2.248
Contingency	$0.378	$0.014	($0.364)	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$10.482**

PTSID: 0013F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	05-Dec-18	08-Oct-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: -3
% Construction Change Order: -1%
Design as Percent of Construction: 15%
Other as Percent of Construction: 29%

Bridge Group 06 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.819	$0.781	($0.037)	$0.652
Construction	$7.695	$8.053	$0.358	$8.053
Other	$1.529	$1.215	($0.314)	$1.344
Contingency	$0.385	$0.000	($0.385)	$0.000
Total	**$10.427**	**$10.049**	**($0.378)**	**$10.049**

PTSID: 0013P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-18	18-Dec-18	31-Aug-20

Anticipated Completion at NTP: 31-May-21
# of months late: -9
% Construction Change Order: 25%
Design as Percent of Construction: 10%
Other as Percent of Construction: 15%

Bridge Group 09 - CRA, JOH

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.964	($0.034)	$0.882
Construction	$2.664	$2.799	$0.135	$2.799
Other	$0.895	$1.000	$0.105	$1.081
Contingency	$0.080	$0.000	($0.080)	$0.000
Total	**$4.637**	**$4.762**	**$0.125**	**$4.762**

PTSID: 0013G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Sep-18	05-Dec-18	31-May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 5%
Design as Percent of Construction: 34%
Other as Percent of Construction: 36%

Bridge Group 13A - Rt 146 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.000	($0.125)	$0.773
Construction	$3.633	$4.433	$0.800	$4.113
Other	$2.174	$1.370	($0.804)	$1.106
Contingency	$0.180	$0.000	($0.180)	$0.000
Total	**$7.112**	**$6.803**	**($0.309)**	**$5.993**

PTSID: 0013S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-18	15-Nov-18	15-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: 31%
Design as Percent of Construction: 23%
Other as Percent of Construction: 31%

Bridge Group 15A - East Bay

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.480	$1.480	$0.000	$1.306
Construction	$6.500	$6.500	$0.000	$4.646
Other	$2.133	$2.133	$0.000	$1.336
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$7.287**

PTSID: 0013U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Aug-18	29-Oct-18	04-Sep-20

Anticipated Completion at NTP: 31-May-21
# of months late: -9
% Construction Change Order: 0%
Design as Percent of Construction: 23%
Other as Percent of Construction: 33%

Bridge Group 15B - Aquidneck Island

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.520	$0.520	$0.000	$0.394
Construction	$5.355	$5.519	$0.164	$4.402
Other	$1.830	$1.686	($0.144)	$0.992
Contingency	$0.375	$0.355	($0.020)	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$5.788**

PTSID: 0015A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	26-Nov-18	23-Nov-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	4%
Design as Percent of Construction:	9%
Other as Percent of Construction:	31%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.434
Construction	$6.700	$6.700	$0.000	$6.551
Other	$2.626	$2.626	$0.000	$0.803
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$7.788**

PTSID: 0017E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Nov-17	28-Aug-18	02-Jul-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-12
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.284
Construction	$10.729	$10.729	$0.000	$10.386
Other	$3.381	$3.381	$0.000	$1.960
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$12.629**

PTSID: 0114V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	30-Oct-18	12-Jul-21

Anticipated Completion at NTP:	31-Oct-22
# of months late:	-16
% Construction Change Order:	2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	32%

Bridge Group 38C - Geneva Pond

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.510	$0.050	$0.444
Construction	$2.502	$2.552	$0.050	$2.499
Other	$1.944	$1.944	$0.000	$0.829
Contingency	$0.250	$0.150	($0.100)	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$3.772**

PTSID: 0017G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-May-18	02-Aug-18	25-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	76%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.774	$0.774	$0.000	$0.710
Construction	$9.980	$9.980	$0.000	$9.948
Other	$2.115	$2.115	$0.000	$2.204
Contingency	$1.000	$1.000	$0.000	$0.000
Total	**$13.869**	**$13.869**	**$0.000**	**$12.862**

PTSID: 0114J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Feb-18	14-Jan-19	29-Sep-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-9
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Bridge Group 46A - Lafayette Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.792	($0.008)	$0.663
Construction	$5.944	$6.407	$0.463	$6.469
Other	$1.598	$1.906	$0.308	$2.140
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$8.742**	**$9.106**	**$0.364**	**$9.272**

PTSID: 0015B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-18	15-Nov-18	10-Nov-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	2
% Construction Change Order:	12%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Bridge Group 48A - Howard Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.397	$0.433	$0.035	$0.433
Construction	$1.664	$1.664	$0.000	$1.780
Other	$0.834	$0.834	$0.000	$0.470
Contingency	$0.160	$0.125	($0.035)	$0.000
Total	**$3.055**	**$3.055**	**$0.000**	**$2.683**

PTSID: 0145Q TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	14-Jun-19	14-Dec-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	6
% Construction Change Order:	7%
Design as Percent of Construction:	26%
Other as Percent of Construction:	50%

Bridge Group 57K - Big River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.272
Construction	$2.322	$2.322	$0.000	$2.174
Other	$1.260	$1.260	$0.000	$1.034
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$3.479**

PTSID: 0143A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	06-Mar-18	13-Dec-19

Anticipated Completion at NTP:	31-Jan-21
# of months late:	-14
% Construction Change Order:	-2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 58B - Railroad Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.382
Construction	$1.702	$1.702	$0.000	$1.646
Other	$1.290	$1.290	$0.000	$0.695
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.722**

PTSID: 0201A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.625	$0.625	$0.000	$0.270
Construction	$1.520	$1.520	$0.000	$1.428
Other	$1.348	$1.348	$0.000	$0.652
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.350**

PTSID: 0201B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Jul-18	26-Sep-18	02-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-5%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Bridge Group 59A - Park Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.040	$1.040	$0.000	$0.922
Construction	$6.868	$6.868	$0.000	$6.342
Other	$3.440	$3.440	$0.000	$3.044
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$11.688**	**$11.688**	**$0.000**	**$10.308**

PTSID: 0194C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	10-Feb-20	10-Aug-22

Anticipated Completion at NTP:	31-Aug-22
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	15%
Other as Percent of Construction:	50%

Bridge Group 59B - Centerville Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.230
Construction	$3.808	$4.227	$0.419	$3.783
Other	$1.687	$1.204	($0.483)	$1.130
Contingency	$0.250	$0.159	($0.091)	$0.000
Total	**$6.115**	**$5.960**	**($0.155)**	**$5.142**

PTSID: 0014D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	29-Mar-18	04-Sep-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	4
% Construction Change Order:	-1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	28%

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.801	$0.921	$0.120	$0.846
Construction	$10.000	$17.680	$7.680	$14.099
Other	$2.815	$3.360	$0.545	$3.209
Contingency	$0.900	$0.000	($0.900)	$0.000
Total	**$14.516**	**$21.961**	**$7.445**	**$18.153**

PTSID: 0014Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Mar-18	25-Feb-19	Apr-23

Anticipated Completion at NTP:	31-Dec-21
# of months late:	16
% Construction Change Order:	21%
Design as Percent of Construction:	5%
Other as Percent of Construction:	19%

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.699	($0.076)	$0.658
Construction	$3.661	$3.727	$0.066	$3.139
Other	$1.733	$1.097	($0.636)	$1.141
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$6.469**	**$5.523**	**($0.946)**	**$4.937**

PTSID: 0167C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-May-18	07-Aug-18	24-Aug-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	2%
Design as Percent of Construction:	19%
Other as Percent of Construction:	29%

Replacement of the Park Avenue Bridge No. 480 Superstructure

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.789	$0.589	($0.200)	$0.553
Construction	$1.988	$2.238	$0.250	$2.077
Other	$3.052	$3.082	$0.030	$2.405
Contingency	$0.099	$0.019	($0.080)	$0.000
Total	**$5.928**	**$5.928**	**$0.000**	**$5.035**

PTSID: 0170B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-18	26-Sep-18	05-Nov-20

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-13
% Construction Change Order:	7%
Design as Percent of Construction:	26%
Other as Percent of Construction:	138%

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.350
Other	$0.218	$0.218	$0.000	$0.044
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.394**

PTSID: 0105C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 64%

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.584
Other	$0.251	$0.251	$0.000	$0.062
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.646**

PTSID: 0105F TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -2
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.069
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.694**

PTSID: 0105B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction: 36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.216
Other	$0.339	$0.339	$0.000	$0.211
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.427**

PTSID: 0105D TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -2%
Design as Percent of Construction:
Other as Percent of Construction: 27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.614	$0.605	$2.590
Other	$0.340	$0.383	$0.043	$0.445
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$3.035**	**$0.626**	**$3.035**

PTSID: 0105G TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 29%
Design as Percent of Construction: 0%
Other as Percent of Construction: 15%

2018 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.429
Other	$0.339	$0.339	$0.000	$0.125
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.555**

PTSID: 0105E TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Dec-17	20-Feb-18	10-Apr-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 24%

2018 Rubberized Asphalt Chip Seal C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$1.563
Other	$0.402	$0.402	$0.000	$0.153
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.717**

PTSID: 0105A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-May-18	25-Jul-18	24-Jun-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 26%

Salt Storage Facility - Portsmouth

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.108	$0.108	$0.000	$0.076
Construction	$1.147	$1.152	$0.005	$1.134
Other	$0.307	$0.307	$0.000	$0.126
Contingency	$0.060	$0.055	($0.005)	$0.000
Total	**$1.622**	**$1.622**	**$0.000**	**$1.336**

PTSID: 0131L TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-18	04-Feb-19	24-Sep-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 9%
Other as Percent of Construction: 27%

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.590
Construction	$6.089	$6.083	($0.006)	$5.665
Other	$1.603	$1.603	$0.000	$1.106
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$7.361**

PTSID: 0012Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	30-Mar-18	18-Sep-19

Anticipated Completion at NTP: 31-Aug-19
# of months late: 1
% Construction Change Order: 5%
Design as Percent of Construction: 13%
Other as Percent of Construction: 26%

I-195 Relocation - C-18 - Gano St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.670	$0.280	($0.390)	$0.209
Construction	$1.630	$1.630	$0.000	$1.598
Other	$0.801	$0.801	$0.000	$0.558
Contingency	$0.105	$0.010	($0.095)	$0.000
Total	**$3.206**	**$2.721**	**($0.485)**	**$2.364**

PTSID: 0012T TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	06-Dec-18	13-Nov-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: -1%
Design as Percent of Construction: 17%
Other as Percent of Construction: 49%

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.252
Construction	$2.728	$2.738	$0.010	$2.372
Other	$0.768	$0.768	$0.000	$0.524
Contingency	$0.135	$0.125	($0.010)	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$3.148**

PTSID: 0171D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	13-Sep-18	18-Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.102
Construction	$2.324	$2.324	$0.000	$2.007
Other	$0.928	$0.928	$0.000	$0.739
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$2.847**

PTSID: 0165J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	-12%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.055
Construction	$1.395	$1.395	$0.000	$1.032
Other	$0.717	$0.717	$0.000	$0.399
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.486**

PTSID: 0173K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.460	$0.000	$0.368
Construction	$3.995	$4.545	$0.550	$4.473
Other	$1.509	$1.059	($0.450)	$1.049
Contingency	$0.208	$0.108	($0.100)	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$5.890**

PTSID: 0130E TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	16%
Design as Percent of Construction:	10%
Other as Percent of Construction:	23%

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.755	$0.755	$0.000	$0.635
Construction	$7.373	$7.464	$0.090	$5.551
Other	$1.478	$1.550	$0.072	$1.438
Contingency	$0.350	$0.188	($0.162)	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$7.624**

PTSID: 0061A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-18	18-Dec-18	17-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-8
% Construction Change Order:	-22%
Design as Percent of Construction:	NA
Other as Percent of Construction:	21%

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.380	$0.303	($0.077)	$0.276
Construction	$1.241	$1.273	$0.033	$1.273
Other	$1.640	$1.160	($0.480)	$1.187
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$3.323**	**$2.736**	**($0.587)**	**$2.736**

PTSID: 0138B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -1
% Construction Change Order: 5%
Design as Percent of Construction: 24%
Other as Percent of Construction: 91%

TAP/OTHER

Blackstone River Bikeway - 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$2.652
Other	$1.288	$1.288	$0.000	$0.997
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$3.649**

PTSID: 0021S TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	29-Jun-18	24-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 10%
Other as Percent of Construction: 52%

Trestle Trail Bridges - West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.262	$0.127	$0.262
Construction	$3.186	$4.118	$0.932	$4.118
Other	$0.538	$1.319	$0.781	$1.316
Contingency	$0.395	$0.000	($0.395)	$0.000
Total	**$4.254**	**$5.698**	**$1.445**	**$5.696**

PTSID: 0026P TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	07-Jun-18	26-Jun-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: -4
% Construction Change Order: 9%
Design as Percent of Construction: 6%
Other as Percent of Construction: 32%

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.126	($0.029)	$0.120
Construction	$1.065	$0.774	($0.291)	$0.761
Other	$0.516	$0.457	($0.059)	$0.465
Contingency	$0.061	$0.000	($0.061)	$0.000
Total	**$1.797**	**$1.357**	**($0.440)**	**$1.346**

PTSID: 0025S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	01-Oct-18	31-Oct-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -2
% Construction Change Order: -27%
Design as Percent of Construction: 16%
Other as Percent of Construction: 59%

2018 Intersection Safety Improvements - Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.240	$0.240	$0.000	$0.209
Construction	$0.745	$0.773	$0.028	$0.709
Other	$0.724	$0.724	$0.000	$0.229
Contingency	$0.075	$0.047	($0.028)	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$1.148**

PTSID: 0025K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Aug-18	26-Oct-18	31-Oct-19

Anticipated Completion at NTP: 31-May-20
# of months late: -7
% Construction Change Order: -5%
Design as Percent of Construction: 31%
Other as Percent of Construction: 94%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.570	$0.020	$0.509
Construction	$0.460	$0.510	$0.050	$0.469
Other	$1.155	$0.595	($0.560)	$0.424
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$1.725**	**($0.490)**	**$1.401**

PTSID: 0011E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	15-Nov-18	08-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	112%
Other as Percent of Construction:	117%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.445	$0.464	$0.020	$0.411
Construction	$1.668	$1.783	$0.115	$1.562
Other	$1.621	$1.543	($0.078)	$1.128
Contingency	$0.083	$0.027	($0.057)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.101**

PTSID: 0076Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	23-Feb-18	30-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	26%
Other as Percent of Construction:	87%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.050	$0.047	($0.003)	$0.043
Construction	$2.285	$2.227	($0.058)	$2.227
Other	$0.654	$0.199	($0.455)	$0.202
Contingency	$0.114	$0.000	($0.114)	$0.000
Total	**$3.104**	**$2.473**	**($0.630)**	**$2.473**

PTSID: 0072Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	14-Nov-18	14-May-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	9%

Intersection Safety Improvements 2017 Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.380	$0.005	$0.322
Construction	$2.092	$2.102	$0.010	$1.924
Other	$0.930	$0.925	($0.005)	$0.771
Contingency	$0.110	$0.100	($0.010)	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$3.016**

PTSID: 0025N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	24-May-18	05-Sep-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.771	$0.121	$0.583
Construction	$7.335	$7.316	($0.019)	$6.546
Other	$2.920	$3.118	$0.198	$2.915
Contingency	$0.367	$0.067	($0.300)	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$10.044**

PTSID: 0073X TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	26-Jun-18	23-Jun-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	-4
% Construction Change Order:	-10%
Design as Percent of Construction:	11%
Other as Percent of Construction:	43%

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.087
Construction	$0.630	$0.630	$0.000	$0.665
Other	$0.571	$0.571	$0.000	$0.317
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$1.069**

PTSID: 0025R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-18	05-Oct-18	30-Oct-19

Anticipated Completion at NTP: 31-May-20
# of months late: -7
% Construction Change Order: 11%
Design as Percent of Construction: 16%
Other as Percent of Construction: 91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.609	$0.015	$0.443
Construction	$3.000	$3.100	$0.100	$2.570
Other	$1.807	$1.992	$0.185	$1.950
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$4.962**

PTSID: 0071P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-18	29-Oct-18	20-Feb-20

Anticipated Completion at NTP: 31-May-20
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 20%
Other as Percent of Construction: 64%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.554
Other	$0.841	$0.841	$0.000	$0.151
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.743**

PTSID: 0025Q TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP: 31-May-19
# of months late: -11
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 53%

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.025
Construction	$0.767	$0.767	$0.000	$0.690
Other	$0.476	$0.476	$0.000	$0.068
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.783**

PTSID: 0091S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Jun-18	29-Aug-18	03-Jul-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -6
% Construction Change Order: -8%
Design as Percent of Construction: 9%
Other as Percent of Construction: 62%

Rt 146 Guide Signs - C-1 - North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.448	($0.055)	$0.399
Construction	$1.500	$1.522	$0.022	$1.416
Other	$1.022	$0.867	($0.156)	$0.892
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.100**	**$2.836**	**($0.264)**	**$2.707**

PTSID: 0073S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Jan-18	26-Mar-18	29-Jan-20

Anticipated Completion at NTP: 30-Nov-19
# of months late: 2
% Construction Change Order: 2%
Design as Percent of Construction: 29%
Other as Percent of Construction: 57%

SRTS - C-1 (Cra, Epr)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.672	$0.116	$0.613
Construction	$1.051	$1.065	$0.014	$1.017
Other	$0.504	$0.445	($0.059)	$0.360
Contingency	$0.083	$0.012	($0.072)	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.990**

PTSID: 0162A TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	63%
Other as Percent of Construction:	42%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.054	($0.044)	$0.045
Construction	$0.745	$0.783	$0.038	$0.722
Other	$0.786	$0.792	$0.006	$0.662
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$1.429**

PTSID: 0080H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	31-May-18	30-May-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	-3
% Construction Change Order:	-3%
Design as Percent of Construction:	7%
Other as Percent of Construction:	101%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.341	($0.029)	$0.330
Construction	$1.486	$1.229	($0.258)	$1.229
Other	$0.941	$0.724	($0.218)	$0.733
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.872**	**$2.293**	**($0.579)**	**$2.291**

PTSID: 0080C TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	17-Sep-18	12-Dec-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	-17%
Design as Percent of Construction:	28%
Other as Percent of Construction:	59%

TRANSIT

Pawtucket/Central Falls Commuter Rail Station and Bus Hub

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.087	$0.087	$0.000	$4.075
Construction	$35.796	$35.796	$0.000	$28.231
Other	$20.277	$20.277	$0.000	$13.035
Contingency	$1.790	$1.790	$0.000	$0.000
Total	**$57.950**	**$57.950**	**$0.000**	**$45.342**

PTSID: 9007Q TYPE: TRANSIT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	31-Oct-18	Mar-23

Anticipated Completion at NTP:	31-Jul-22
# of months late:	8
% Construction Change Order:	15%
Design as Percent of Construction:	0%
Other as Percent of Construction:	57%

FFY 2019 PROJECTS
Insert A

FFY19

BRIDGE

Bridge Group 01 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.865	$1.421	$0.556	$1.009
Construction	$9.173	$20.116	$10.943	$18.875
Other	$1.898	$1.918	$0.020	$3.011
Contingency	$0.742	$0.000	($0.742)	$0.000
Total	**$12.678**	**$23.455**	**$10.778**	**$22.895**

PTSID: 0013A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	03-Jun-19	31-May-22

Anticipated Completion at NTP:	31-May-22
# of months late:	0
% Construction Change Order:	118%
Design as Percent of Construction:	7%
Other as Percent of Construction:	10%

Bridge Group 03 - I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.798	$0.798	$0.000	$0.741
Construction	$10.222	$10.278	$0.056	$9.243
Other	$2.207	$2.223	$0.016	$2.027
Contingency	$0.511	$0.439	($0.072)	$0.000
Total	**$13.738**	**$13.738**	**$0.000**	**$12.011**

PTSID: 0013N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	21-Oct-19	10-Nov-21

Anticipated Completion at NTP:	31-Jul-22
# of months late:	-9
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Bridge Group 12A - Sandy Bottom

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.638	$0.638	$0.000	$0.518
Construction	$5.150	$5.150	$0.000	$4.376
Other	$2.563	$2.563	$0.000	$2.309
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.850**	**$8.850**	**$0.000**	**$7.204**

PTSID: 0114W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Jul-19	21-Oct-19	Oct-23

Anticipated Completion at NTP:	31-Oct-23
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	12%
Other as Percent of Construction:	50%

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.013	$1.013	$0.000	$0.918
Construction	$6.040	$6.809	$0.769	$6.019
Other	$1.194	$1.764	$0.570	$1.950
Contingency	$0.305	$0.000	($0.305)	$0.000
Total	**$8.552**	**$9.586**	**$1.034**	**$8.888**

PTSID: 0013V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jun-19	12-Sep-19	Oct-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	10
% Construction Change Order:	46%
Design as Percent of Construction:	15%
Other as Percent of Construction:	26%

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.977	$0.977	$0.000	$0.830
Construction	$3.155	$3.155	$0.000	$2.632
Other	$1.520	$0.837	($0.683)	$0.722
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.812**	**$5.129**	**($0.683)**	**$4.184**

PTSID: 0015C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-19	29-Nov-19	02-Jul-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	31%
Other as Percent of Construction:	27%

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.700	$0.000	$0.480
Construction	$3.982	$3.982	$0.000	$4.622
Other	$1.920	$1.920	$0.000	$1.222
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$6.324**

PTSID: 0013W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Sep-19	06-Dec-19	20-Dec-21

Anticipated Completion at NTP:	30-Apr-22
# of months late:	-4
% Construction Change Order:	13%
Design as Percent of Construction:	18%
Other as Percent of Construction:	48%

Bridge Group 18B - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.266
Construction	$2.772	$2.772	$0.000	$2.508
Other	$0.906	$0.906	$0.000	$0.930
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.238**	**$4.238**	**$0.000**	**$3.704**

PTSID: 0031Y TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-19	09-Aug-19	31-Mar-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	14%
Other as Percent of Construction:	33%

Bridge Group 40A - Hawkins

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.884	($0.066)	$0.761
Construction	$2.171	$2.215	$0.044	$2.215
Other	$1.351	$0.590	($0.761)	$0.713
Contingency	$0.250	$0.000	($0.250)	$0.000
Total	**$4.721**	**$3.689**	**($1.033)**	**$3.689**

PTSID: 0114X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jun-19	04-Sep-19	14-Oct-20

Anticipated Completion at NTP:	31-Oct-21
# of months late:	-13
% Construction Change Order:	7%
Design as Percent of Construction:	40%
Other as Percent of Construction:	27%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.436	$0.436	$0.000	$0.331
Construction	$2.368	$2.368	$0.000	$1.943
Other	$0.738	$0.853	$0.115	$0.950
Contingency	$0.275	$0.160	($0.115)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.224**

PTSID: 0015D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	14-May-19	15-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	36%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.494	$0.684	$0.191	$0.430
Construction	$2.586	$3.147	$0.561	$3.373
Other	$1.741	$1.669	($0.072)	$1.684
Contingency	$0.129	$0.000	($0.129)	$0.000
Total	**$4.950**	**$5.500**	**$0.550**	**$5.487**

PTSID: 2601G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-19	20-Aug-19	17-Nov-20

Anticipated Completion at NTP:	31-Mar-22
# of months late:	-17
% Construction Change Order:	48%
Design as Percent of Construction:	22%
Other as Percent of Construction:	53%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$5.450	($0.950)	$5.234
Construction	$57.980	$57.779	($0.201)	$38.891
Other	$7.066	$8.016	$0.950	$7.303
Contingency	$4.500	$0.747	($3.753)	$0.000
Total	**$75.946**	**$71.992**	**($3.954)**	**$51.428**

PTSID: 2601E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Sep-19	27-Jan-20	May-23

Anticipated Completion at NTP: 31-May-23
# of months late: 0
% Construction Change Order: 2%
Design as Percent of Construction: 9%
Other as Percent of Construction: 14%

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.900	$1.900	$0.000	$1.122
Construction	$14.639	$14.639	$0.000	$13.823
Other	$3.898	$3.898	$0.000	$4.296
Contingency	$0.888	$0.888	$0.000	$0.000
Total	**$21.325**	**$21.325**	**$0.000**	**$19.241**

PTSID: 0143C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	10-Jun-19	04-Jan-22

Anticipated Completion at NTP: 30-Jun-22
# of months late: -6
% Construction Change Order: 2%
Design as Percent of Construction: 13%
Other as Percent of Construction: 27%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.440	$1.440	$0.000	$1.090
Construction	$15.661	$15.706	$0.045	$11.946
Other	$5.065	$5.065	$0.000	$3.507
Contingency	$0.783	$0.738	($0.045)	$0.000
Total	**$22.949**	**$22.949**	**$0.000**	**$16.543**

PTSID: 0156D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-19	06-Aug-19	Nov-22

Anticipated Completion at NTP: 30-Nov-22
# of months late: 0
% Construction Change Order: 12%
Design as Percent of Construction: 9%
Other as Percent of Construction: 32%

Bridge Group 62 - Manville Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.200	$0.000	$0.775
Construction	$7.000	$7.000	$0.000	$5.782
Other	$2.030	$2.425	$0.395	$1.914
Contingency	$0.500	$0.105	($0.395)	$0.000
Total	**$10.730**	**$10.730**	**$0.000**	**$8.471**

PTSID: 0014M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	04-Feb-20	12-Jul-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -6
% Construction Change Order: -7%
Design as Percent of Construction: 17%
Other as Percent of Construction: 35%

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.451	$0.521	$0.070	$0.228
Construction	$2.900	$2.900	$0.000	$2.904
Other	$0.210	$0.210	$0.000	$0.126
Contingency	$0.290	$0.220	($0.070)	$0.000
Total	**$3.851**	**$3.851**	**$0.000**	**$3.257**

PTSID: 9003E TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Dec-18	15-Apr-19	31-Jul-20

Anticipated Completion at NTP: 31-Jul-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 7%

Salt Storage Facility - East Providence

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.098
Construction	$2.074	$2.074	$0.000	$2.074
Other	$0.471	$0.471	$0.000	$0.086
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.762**	**$2.762**	**$0.000**	**$2.258**

PTSID: 0131M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jul-19	21-Oct-19	14-Oct-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 6%
Other as Percent of Construction: 23%

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.422	$0.360	($0.062)	$0.360
Other	$0.247	$0.122	($0.125)	$0.122
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$0.719**	**$0.483**	**($0.236)**	**$0.483**

PTSID: 0105H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-19	14-May-19	01-Aug-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 34%

2019 Crack Sealing North and East Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.681	$0.530	($0.151)	$0.530
Other	$0.242	$0.084	($0.158)	$0.084
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$1.047**	**$0.614**	**($0.434)**	**$0.614**

PTSID: 2602B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	06-Aug-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2019 Crack Sealing South and Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.723	$0.626	($0.096)	$0.626
Other	$0.226	$0.082	($0.144)	$0.082
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.047**	**$0.708**	**($0.339)**	**$0.708**

PTSID: 2602C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	07-Jun-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.713	$1.824	$0.110	$1.639
Other	$0.335	$0.337	$0.002	$0.307
Contingency	$0.133	$0.021	($0.112)	$0.000
Total	**$2.181**	**$2.181**	**$0.000**	**$1.946**

PTSID: 2601D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	08-Apr-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 18%

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.194	$3.256	$1.061	$3.256
Other	$0.557	$0.396	($0.161)	$0.396
Contingency	$0.220	$0.000	($0.220)	$0.000
Total	**$2.971**	**$3.652**	**$0.681**	**$3.652**

PTSID: 2601F TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jan-19	01-Apr-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 48%
Design as Percent of Construction:
Other as Percent of Construction: 12%

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.500	$1.555	$0.055	$1.422
Other	$0.280	$0.359	$0.079	$0.325
Contingency	$0.150	$0.017	($0.133)	$0.000
Total	**$1.930**	**$1.930**	**$0.000**	**$1.747**

PTSID: 2602A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	04-Jun-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 8%
Design as Percent of Construction:
Other as Percent of Construction: 23%

2019 Rubberized Asphalt Chip Seal

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$1.653	$1.526	($0.128)	$1.526
Other	$0.249	$0.204	($0.044)	$0.204
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.001**	**$1.730**	**($0.271)**	**$1.730**

PTSID: 2601Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	14-May-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.133	$1.040	($0.093)	$1.040
Other	$0.288	$0.107	($0.182)	$0.107
Contingency	$0.079	$0.000	($0.079)	$0.000
Total	**$1.500**	**$1.146**	**($0.354)**	**$1.146**

PTSID: 2601C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	28-Mar-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 10%

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.665	$1.802	$0.137	$1.525
Construction	$12.884	$13.048	$0.164	$9.985
Other	$3.035	$3.378	$0.342	$4.675
Contingency	$0.644	$0.000	($0.644)	$0.000
Total	**$18.228**	**$18.228**	**$0.000**	**$16.185**

PTSID: 0004D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-19	02-Dec-19	Jun-23

Anticipated Completion at NTP: 30-Jun-23
# of months late: 0
% Construction Change Order: 7%
Design as Percent of Construction: 14%
Other as Percent of Construction: 26%

Central Pk & Battey Meetinghouse Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.291	$0.326	$0.035	$0.161
Construction	$3.277	$3.277	$0.000	$2.763
Other	$0.831	$0.796	($0.035)	$0.529
Contingency	$0.157	$0.157	$0.000	$0.000
Total	**$4.556**	**$4.556**	**$0.000**	**$3.452**

PTSID: 0173G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	03-Apr-19	10-Jun-19	25-Oct-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: -1%
Design as Percent of Construction: 10%
Other as Percent of Construction: 24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.320	$0.283	($0.037)	$0.051
Construction	$0.550	$0.557	$0.007	$0.431
Other	$0.532	$0.562	$0.030	$0.174
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.502**	**$1.502**	**$0.000**	**$0.656**

PTSID: 0173H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Oct-18	02-Jan-19	23-Oct-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -2
% Construction Change Order: -20%
Design as Percent of Construction: 51%
Other as Percent of Construction: 101%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.342	$0.342	$0.000	$0.317
Construction	$2.239	$2.250	$0.011	$2.231
Other	$1.158	$1.147	($0.011)	$0.761
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$3.915**	**$3.915**	**$0.000**	**$3.309**

PTSID: 0055L TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	22-Oct-19	29-Sep-20

Anticipated Completion at NTP: 31-May-21
# of months late: -8
% Construction Change Order: 0%
Design as Percent of Construction: 15%
Other as Percent of Construction: 51%

Pell Bridge Ramps - Phase 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.150	$1.150	$0.000	$0.675
Construction	$6.296	$6.296	$0.000	$5.797
Other	$3.021	$3.021	$0.000	$2.149
Contingency	$0.495	$0.495	$0.000	$0.000
Total	**$10.962**	**$10.962**	**$0.000**	**$8.621**

PTSID: 0050A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	02-Mar-20	31-Aug-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -4
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 48%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.464
Construction	$3.043	$3.043	$0.000	$2.800
Other	$1.025	$1.025	$0.000	$1.301
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$4.758**	**$4.758**	**$0.000**	**$4.564**

PTSID: 0076R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-19	17-Dec-19	30-Jun-21

Anticipated Completion at NTP: 31-May-21
# of months late: 1
% Construction Change Order: -8%
Design as Percent of Construction: 17%
Other as Percent of Construction: 34%

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.325	$0.273	($0.052)	$0.250
Construction	$6.247	$5.785	($0.462)	$5.785
Other	$1.190	$0.772	($0.418)	$0.795
Contingency	$0.312	$0.000	($0.312)	$0.000
Total	**$8.075**	**$6.830**	**($1.244)**	**$6.830**

PTSID: 0081Y TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-18	15-Jan-19	30-Aug-19

Anticipated Completion at NTP: 30-Sep-19
# of months late: -1
% Construction Change Order: -7%
Design as Percent of Construction: 5%
Other as Percent of Construction: 13%

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.395	$0.408	$0.013	$0.369
Construction	$3.003	$3.405	$0.403	$2.882
Other	$0.905	$0.704	($0.201)	$0.717
Contingency	$0.250	$0.035	($0.215)	$0.000
Total	**$4.553**	**$4.553**	**$0.000**	**$3.969**

PTSID: 0081J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Oct-18	04-Jan-19	27-Nov-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -1
% Construction Change Order: -4%
Design as Percent of Construction: 12%
Other as Percent of Construction: 21%

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.017
Construction	$1.756	$1.801	$0.045	$1.778
Other	$0.510	$0.465	($0.045)	$0.274
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$2.511**	**$2.511**	**$0.000**	**$2.069**

PTSID: 0192J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-May-19	18-Jul-19	30-Jun-20

Anticipated Completion at NTP: 31-Jul-20
# of months late: -1
% Construction Change Order: 3%
Design as Percent of Construction: 4%
Other as Percent of Construction: 26%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.135	$0.000	$0.049
Construction	$1.100	$1.100	$0.000	$0.916
Other	$0.860	$0.860	$0.000	$0.491
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.195**	**$2.195**	**$0.000**	**$1.456**

PTSID: 0091T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-18	05-Feb-19	27-Nov-19

Anticipated Completion at NTP: 30-Apr-20
# of months late: -5
% Construction Change Order: -17%
Design as Percent of Construction: 12%
Other as Percent of Construction: 78%

SRTS - C-1A (Bar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.134	$0.042	($0.092)	$0.000
Construction	$0.958	$1.081	$0.123	$0.999
Other	$0.735	$0.749	$0.014	$0.618
Contingency	$0.048	$0.003	($0.045)	$0.000
Total	**$1.875**	**$1.875**	**$0.000**	**$1.617**

PTSID: 2601U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Mar-19	14-May-19	04-Aug-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: -5
% Construction Change Order: 12%
Design as Percent of Construction: 4%
Other as Percent of Construction: 69%

SRTS - C-2 (Nar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.560	$0.588	$0.028	$0.539
Construction	$1.296	$1.307	$0.011	$1.308
Other	$0.565	$0.493	($0.073)	$0.332
Contingency	$0.060	$0.037	($0.024)	$0.000
Total	**$2.481**	**$2.424**	**($0.057)**	**$2.180**

PTSID: 0162G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	28-Jun-19	02-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	6%
Design as Percent of Construction:	45%
Other as Percent of Construction:	38%

SRTS - C-3 (Smi, Wns)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.424	$0.404	($0.020)	$0.355
Construction	$1.125	$1.013	($0.112)	$1.013
Other	$0.569	$0.694	$0.124	$0.762
Contingency	$0.043	$0.043	$0.000	$0.000
Total	**$2.161**	**$2.154**	**($0.007)**	**$2.129**

PTSID: 0162H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	16-May-19	09-Jul-20

Anticipated Completion at NTP:	30-Sep-20
# of months late:	-3
% Construction Change Order:	-9%
Design as Percent of Construction:	40%
Other as Percent of Construction:	68%

STC Misc Improvements 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.419	($0.081)	$0.415
Construction	$1.939	$1.550	($0.389)	$1.549
Other	$0.910	$0.888	($0.022)	$0.894
Contingency	$0.096	$0.000	($0.096)	$0.000
Total	**$3.445**	**$2.857**	**($0.588)**	**$2.858**

PTSID: 0080E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Oct-18	28-Jan-19	13-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-20%
Design as Percent of Construction:	27%
Other as Percent of Construction:	57%

STC Misc Improvements 2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.514	$0.514	$0.000	$0.439
Construction	$1.685	$1.770	$0.085	$1.715
Other	$0.914	$1.008	$0.094	$1.016
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.188**	**$3.292**	**$0.104**	**$3.170**

PTSID: 2601H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	12-Dec-19	13-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	29%
Other as Percent of Construction:	57%

FFY 2020 PROJECTS
Insert A

FFY20

BRIDGE

Bridge Group 10 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.835	$0.835	$0.000	$0.504
Construction	$12.971	$12.971	$0.000	$5.504
Other	$1.535	$1.535	$0.000	$1.619
Contingency	$0.840	$0.840	$0.000	$0.000
Total	**$16.181**	**$16.181**	**$0.000**	**$7.627**

PTSID: 0013R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Mar-20	15-Jan-21	Nov-23

Anticipated Completion at NTP:	31-Jul-22
# of months late:	16
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	12%

Bridge Group 43A - Mohegan

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.863	$0.863	$0.000	$0.751
Construction	$6.036	$6.036	$0.000	$3.074
Other	$3.361	$3.361	$0.000	$1.662
Contingency	$0.302	$0.302	$0.000	$0.000
Total	**$10.562**	**$10.562**	**$0.000**	**$5.487**

PTSID: 2601A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	05-Mar-20	13-Jul-20	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	56%

Bridge Group 49 - Henderson

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.500	$6.500	$0.000	$4.587
Construction	$65.964	$67.544	$1.580	$28.526
Other	$8.620	$8.620	$0.000	$4.351
Contingency	$3.298	$1.718	($1.580)	$0.000
Total	**$84.382**	**$84.382**	**$0.000**	**$37.464**

PTSID: 0017B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Mar-20	29-Oct-20	Jul-25

Anticipated Completion at NTP:	31-Jul-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	13%

Bridge Group 53 - Union Village RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.946	$1.062	$0.116	$0.596
Construction	$3.426	$3.436	$0.010	$1.923
Other	$0.741	$0.741	$0.000	$1.941
Contingency	$0.130	$0.003	($0.127)	$0.000
Total	**$5.243**	**$5.243**	**$0.000**	**$4.459**

PTSID: 0145C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Mar-20	08-Jul-20	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	31%
Other as Percent of Construction:	22%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$11.500	$11.500	$0.000	$7.337
Construction	$212.000	$213.373	$1.373	$106.989
Other	$21.500	$21.500	$0.000	$9.944
Contingency	$20.000	$18.627	($1.374)	$0.000
Total	**$265.000**	**$265.000**	**$0.000**	**$124.271**

PTSID: 0018B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Nov-19	27-Jul-20	Sep-25

Anticipated Completion at NTP:	30-Sep-25
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.048	$0.048	$0.000	$0.041
Construction	$1.373	$1.373	$0.000	$1.229
Other	$0.528	$0.528	$0.000	$0.364
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.634**

PTSID: 2603B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Feb-20	04-Jun-20	01-Sep-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	38%

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.052	$0.052	$0.000	$0.050
Construction	$1.613	$1.613	$0.000	$1.330
Other	$0.420	$0.420	$0.000	$0.301
Contingency	$0.118	$0.118	$0.000	$0.000
Total	**$2.203**	**$2.203**	**$0.000**	**$1.681**

PTSID: 2602Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Feb-20	09-Apr-20	07-Jul-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-5
% Construction Change Order:	-14%
Design as Percent of Construction:	3%
Other as Percent of Construction:	26%

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.064	$0.064	$0.000	$0.063
Construction	$1.323	$1.323	$0.000	$1.148
Other	$0.305	$0.305	$0.000	$0.249
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.792**	**$1.792**	**$0.000**	**$1.460**

PTSID: 2603A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Feb-20	09-Apr-20	05-Apr-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-3
% Construction Change Order:	-11%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

ADA Improvements to Greene Lane

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.150	$0.000	$0.114
Construction	$1.455	$1.455	$0.000	$1.256
Other	$0.722	$0.722	$0.000	$0.425
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$2.527**	**$2.527**	**$0.000**	**$1.795**

PTSID: 0078V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Nov-19	27-Jan-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	50%

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.255	$0.255	$0.000	$0.221
Construction	$4.837	$4.837	$0.000	$3.975
Other	$1.088	$0.988	($0.100)	$0.683
Contingency	$0.242	$0.000	($0.242)	$0.000
Total	**$6.421**	**$6.080**	**($0.342)**	**$4.878**

PTSID: 0079P TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Oct-19	04-Mar-20	25-Sep-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-3
% Construction Change Order:	-5%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.372	$0.372	$0.000	$0.283
Construction	$4.491	$4.491	$0.000	$4.128
Other	$3.244	$1.484	($1.760)	$0.631
Contingency	$0.374	$0.234	($0.140)	$0.000
Total	**$8.481**	**$6.581**	**($1.900)**	**$5.042**

PTSID: 0082D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	13-Feb-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.231	$0.231	$0.000	$0.000
Construction	$1.575	$1.575	$0.000	$1.488
Other	$0.461	$0.682	$0.221	$0.839
Contingency	$0.221	$0.000	($0.221)	$0.000
Total	**$2.488**	**$2.488**	**$0.000**	**$2.327**

PTSID: 0173C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	27-Jan-20	27-Oct-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	43%

Rt 1A, Old Post Rd Charlestown

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.163	$0.163	$0.000	$0.156
Construction	$0.870	$0.870	$0.000	$0.761
Other	$0.689	$0.689	$0.000	$0.391
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$1.771**	**$1.771**	**$0.000**	**$1.307**

PTSID: 0172N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	03-Jul-20	11-Sep-20	14-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-12%
Design as Percent of Construction:	19%
Other as Percent of Construction:	79%

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.033	$1.105	$0.072	$1.032
Construction	$14.071	$14.071	$0.000	$8.813
Other	$4.275	$4.275	$0.000	$3.998
Contingency	$0.586	$0.514	($0.072)	$0.000
Total	**$19.965**	**$19.965**	**$0.000**	**$13.843**

PTSID: 0079B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Mar-20	13-Aug-20	Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	8%
Other as Percent of Construction:	30%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.341	$0.341	$0.000	$0.178
Construction	$1.460	$1.486	$0.027	$1.257
Other	$1.011	$0.984	($0.027)	$0.739
Contingency	$0.080	$0.080	$0.000	$0.000
Total	**$2.892**	**$2.892**	**$0.000**	**$2.174**

PTSID: 0091P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jun-20	28-Aug-20	28-Feb-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	23%
Other as Percent of Construction:	66%

HSIP - Crosswalk & Signal Improvements 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.261
Construction	$1.393	$1.413	$0.020	$1.122
Other	$1.506	$1.506	$0.000	$0.705
Contingency	$0.070	$0.049	($0.020)	$0.000
Total	**$3.767**	**$3.767**	**$0.000**	**$2.088**

PTSID: 2603P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-20	14-Aug-20	01-Feb-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	-11
% Construction Change Order:	-5%
Design as Percent of Construction:	57%
Other as Percent of Construction:	107%

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.221	$0.221	$0.000	$0.205
Construction	$0.933	$0.933	$0.000	$0.847
Other	$0.409	$0.409	$0.000	$0.539
Contingency	$0.094	$0.094	$0.000	$0.000
Total	**$1.656**	**$1.656**	**$0.000**	**$1.591**

PTSID: 0153K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Aug-20	29-Oct-20	30-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	24%
Other as Percent of Construction:	44%

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.038
Construction	$2.291	$2.291	$0.000	$2.133
Other	$0.635	$0.635	$0.000	$0.179
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$3.196**	**$3.196**	**$0.000**	**$2.350**

PTSID: 2601Y TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	06-Mar-20	23-Jun-20	16-Oct-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-8
% Construction Change Order:	-7%
Design as Percent of Construction:	7%
Other as Percent of Construction:	28%

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.206	$0.118	($0.089)	$0.071
Construction	$3.084	$3.134	$0.050	$2.702
Other	$1.255	$1.679	$0.423	$1.464
Contingency	$0.155	$0.006	($0.149)	$0.000
Total	**$4.700**	**$4.936**	**$0.236**	**$4.237**

PTSID: 0070I TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-20	07-Jul-20	05-Nov-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	54%

STC – I-295 SB at Bald Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.409	$0.409	$0.000	$0.209
Construction	$1.270	$1.270	$0.000	$1.026
Other	$1.195	$1.195	$0.000	$0.774
Contingency	$0.113	$0.113	$0.000	$0.000
Total	**$2.987**	**$2.987**	**$0.000**	**$2.008**

PTSID: 2602L TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-20	15-Jan-21	20-Oct-21

Anticipated Completion at NTP:	31-May-22
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	94%

STC Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.294	$0.294	$0.000	$0.227
Construction	$0.974	$0.974	$0.000	$0.884
Other	$0.845	$0.845	$0.000	$0.931
Contingency	$0.097	$0.097	$0.000	$0.000
Total	**$2.210**	**$2.210**	**$0.000**	**$2.042**

PTSID: 2602M TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Jul-20	28-Sep-20	26-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	6%
Design as Percent of Construction:	30%
Other as Percent of Construction:	87%

FFY 2021 PROJECTS
Insert A

FFY21
BRIDGE

Rt 146 Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.225	$4.225	$0.000	$2.145
Construction	$167.400	$167.400	$0.000	$14.142
Other	$16.700	$16.700	$0.000	$1.571
Contingency	$8.500	$8.500	$0.000	$0.000
Total	**$196.825**	**$196.825**	**$0.000**	**$17.858**

PTSID: 2603N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jul-21	18-Mar-22	Aug-26

Anticipated Completion at NTP: 31-Aug-26
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 3%
Other as Percent of Construction: 10%

Bridge Group 32 – I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.460	$2.460	$0.000	$2.275
Construction	$29.000	$29.000	$0.000	$16.014
Other	$4.330	$4.330	$0.000	$2.238
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$37.790**	**$37.790**	**$0.000**	**$20.527**

PTSID: 2603F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Nov-20	05-Feb-21	Nov-23

Anticipated Completion at NTP: 30-Nov-23
# of months late: 0
% Construction Change Order: 5%
Design as Percent of Construction: 8%
Other as Percent of Construction: 15%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.874	$1.874	$0.000	$1.140
Construction	$9.182	$9.182	$0.000	$2.550
Other	$4.037	$4.037	$0.000	$1.050
Contingency	$0.684	$0.684	$0.000	$0.000
Total	**$15.777**	**$15.777**	**$0.000**	**$4.739**

PTSID: 0016N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Jun-21	07-Sep-21	Aug-24

Anticipated Completion at NTP: 31-Aug-24
# of months late: 0
% Construction Change Order: 1%
Design as Percent of Construction: 20%
Other as Percent of Construction: 44%

Bridge Group 45C_H - Cottrell

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.876	$0.876	$0.000	$0.728
Construction	$2.620	$2.620	$0.000	$1.562
Other	$1.753	$1.753	$0.000	$0.648
Contingency	$0.270	$0.270	$0.000	$0.000
Total	**$5.519**	**$5.519**	**$0.000**	**$2.937**

PTSID: 2602X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Jul-21	24-Sep-21	Apr-23

Anticipated Completion at NTP: 30-Apr-23
# of months late: 0
% Construction Change Order: 1%
Design as Percent of Construction: 33%
Other as Percent of Construction: 67%

Bridge Group 51B - Rt 37 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.515	$3.515	$0.000	$1.637
Construction	$65.333	$65.333	$0.000	$3.698
Other	$10.152	$10.152	$0.000	$0.694
Contingency	$6.000	$6.000	$0.000	$0.000
Total	**$85.000**	**$85.000**	**$0.000**	**$6.029**

PTSID: 0013D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Aug-21	01-Apr-22	Jun-26

Anticipated Completion at NTP: 30-Jun-26
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 5%
Other as Percent of Construction: 16%

Bridge Group 57J - Browning Mill

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.428	$0.428	$0.000	$0.378
Construction	$0.600	$0.600	$0.000	$0.481
Other	$0.909	$0.909	$0.000	$0.626
Contingency	$0.107	$0.107	$0.000	$0.000
Total	**$2.044**	**$2.044**	**$0.000**	**$1.485**

PTSID: 0201L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	08-Jan-21	15-Mar-21	14-Oct-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-3
% Construction Change Order:	-2%
Design as Percent of Construction:	71%
Other as Percent of Construction:	152%

Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.100	$3.100	$0.000	$2.400
Construction	$59.488	$59.488	$0.000	$11.154
Other	$9.510	$9.510	$0.000	$1.634
Contingency	$5.950	$5.950	$0.000	$0.000
Total	**$78.048**	**$78.048**	**$0.000**	**$15.188**

PTSID: 2604M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	01-Sep-21	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	16%

Bridge Group 59C - Reservoir Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.078	$2.078	$0.000	$1.675
Construction	$7.889	$7.889	$0.000	$3.853
Other	$4.154	$4.154	$0.000	$2.162
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$14.521**	**$14.521**	**$0.000**	**$7.690**

PTSID: 0014N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Dec-20	30-Mar-21	Jul-24

Anticipated Completion at NTP:	31-Dec-22
# of months late:	19
% Construction Change Order:	5%
Design as Percent of Construction:	26%
Other as Percent of Construction:	53%

Bridge Group 69E - Hunts Mills

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.997	$0.997	$0.000	$0.661
Construction	$5.511	$5.511	$0.000	$0.756
Other	$2.020	$2.020	$0.000	$0.635
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$8.809**	**$8.809**	**$0.000**	**$2.052**

PTSID: 0032B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-Sep-21	18-Mar-22	Oct-23

Anticipated Completion at NTP:	31-Oct-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	37%

OPERATING

Salt Storage Facility - Pawtucket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.130	$0.000	$0.119
Construction	$1.860	$1.860	$0.000	$0.913
Other	$0.210	$0.210	$0.000	$0.198
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.275**	**$2.275**	**$0.000**	**$1.229**

PTSID: 0131N TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-May-21	19-Aug-21	Apr-23

Anticipated Completion at NTP:	30-Sep-22
# of months late:	7
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	11%

PAVEMENT

2021 Crack Sealing North, South, Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.047
Construction	$0.841	$0.841	$0.000	$0.825
Other	$0.590	$0.590	$0.000	$0.308
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.560**	**$1.560**	**$0.000**	**$1.180**

PTSID: 2604C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	27-May-21	15-Sep-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-3
% Construction Change Order:	-2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	70%

2021 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.062	$0.062	$0.000	$0.053
Construction	$1.934	$3.234	$1.300	$2.856
Other	$0.575	$0.750	$0.175	$0.715
Contingency	$0.100	$0.125	$0.025	$0.000
Total	**$2.671**	**$4.171**	**$1.500**	**$3.623**

PTSID: 2604A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Mar-21	04-Jun-21	28-Oct-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-1
% Construction Change Order:	69%
Design as Percent of Construction:	2%
Other as Percent of Construction:	23%

2021 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.053	$0.053	$0.000	$0.044
Construction	$1.164	$1.164	$0.000	$0.990
Other	$0.400	$0.400	$0.000	$0.178
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$1.667**	**$1.667**	**$0.000**	**$1.212**

PTSID: 2604B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-21	17-May-21	08-Apr-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-3
% Construction Change Order:	-3%
Design as Percent of Construction:	5%
Other as Percent of Construction:	34%

Birch Swamp & Schoolhouse Rd (Market St - Long Ln)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.458	$0.458	$0.000	$0.343
Construction	$3.698	$3.698	$0.000	$1.401
Other	$1.543	$1.643	$0.100	$0.577
Contingency	$0.300	$0.200	($0.100)	$0.000
Total	**$6.000**	**$6.000**	**$0.000**	**$2.321**

PTSID: 0083R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-May-21	26-Jul-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	12%
Other as Percent of Construction:	44%

I-195 Relocation - C-19 - Parks/Bridge Compltion

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.210
Construction	$0.500	$0.500	$0.000	$0.383
Other	$0.644	$0.644	$0.000	$0.396
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.519**	**$1.519**	**$0.000**	**$0.988**

PTSID: 0012X TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-21	09-Jul-21	30-Nov-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-7
% Construction Change Order:	-5%
Design as Percent of Construction:	60%
Other as Percent of Construction:	129%

I-95 SB High Speed Lane Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.035	$0.000	$0.028
Construction	$0.353	$0.219	($0.134)	$0.212
Other	$0.221	$0.251	$0.030	$0.225
Contingency	$0.035	$0.139	$0.104	$0.000
Total	**$0.644**	**$0.643**	**$0.000**	**$0.465**

PTSID: 2604D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Dec-20	24-Mar-21	21-May-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-1
% Construction Change Order:	-3%
Design as Percent of Construction:	16%
Other as Percent of Construction:	114%

Pell Bridge Ramps - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$6.400	$0.000	$5.097
Construction	$57.979	$57.979	$0.000	$17.603
Other	$8.200	$8.200	$0.000	$10.866
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$74.579**	**$74.579**	**$0.000**	**$33.567**

PTSID: 0050B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-20	01-Jun-21	Dec-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	11%
Other as Percent of Construction:	14%

STORMWATER

Rt 1 - Post Rd (NKS) - Drainage

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.169	$1.169	$0.000	$1.090
Construction	$5.536	$5.536	$0.000	$2.886
Other	$3.557	$3.557	$0.000	$1.514
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$10.542**	**$10.542**	**$0.000**	**$5.490**

PTSID: 2601W TYPE: STORMWATER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jan-21	12-Apr-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	64%

TRAFFIC

HSIP - Intersection Safety - Route 6 & 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.335	$0.335	$0.000	$0.269
Construction	$2.547	$2.547	$0.000	$1.795
Other	$1.688	$1.688	$0.000	$0.964
Contingency	$0.060	$0.060	$0.000	$0.000
Total	**$4.630**	**$4.630**	**$0.000**	**$3.028**

PTSID: 0091U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Dec-20	24-Mar-21	31-May-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	13%
Other as Percent of Construction:	66%

HSIP - Intersection Safety - Rt 37 & Natick Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.166	$0.000	$0.000
Construction	$2.019	$2.108	$0.089	$1.936
Other	$0.690	$0.690	$0.000	$0.878
Contingency	$0.125	$0.036	($0.089)	$0.000
Total	**$3.000**	**$3.000**	**$0.000**	**$2.814**

PTSID: 2604G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Oct-20	15-Jan-21	03-May-22

Anticipated Completion at NTP:	30-Sep-21
# of months late:	7
% Construction Change Order:	10%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

HSIP - Roadway Departure Mitigation - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.102
Construction	$0.900	$0.900	$0.000	$0.715
Other	$1.605	$1.605	$0.000	$0.261
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$2.880**	**$2.880**	**$0.000**	**$1.078**

PTSID: 2603S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Feb-21	23-Apr-21	29-Jun-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	6
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	178%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.540	$0.540	$0.000	$0.423
Construction	$4.615	$4.615	$0.000	$0.712
Other	$1.370	$1.370	$0.000	$0.439
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.765**	**$6.765**	**$0.000**	**$1.573**

PTSID: 0025Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-21	29-Dec-21	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.105	$0.105	$0.000	$0.026
Construction	$0.926	$0.926	$0.000	$0.000
Other	$1.100	$1.100	$0.000	$0.066
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$2.130**	**$2.130**	**$0.000**	**$0.092**

PTSID: 0011U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-21	15-Dec-21	Dec-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	119%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.786	$0.786	$0.000	$0.533
Construction	$3.746	$3.746	$0.000	$0.483
Other	$1.118	$1.118	$0.000	$0.380
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$5.850**	**$5.850**	**$0.000**	**$1.397**

PTSID: 0162D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Feb-21	15-Dec-21	Aug-23

Anticipated Completion at NTP:	31-Aug-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	30%

FFY 2022 PROJECTS
Insert A

FFY22

BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.550	$1.550	$0.000	$1.010
Construction	$17.987	$17.987	$0.000	$1.415
Other	$3.610	$3.610	$0.000	$0.641
Contingency	$1.780	$1.780	$0.000	$0.000
Total	**$24.927**	**$24.927**	**$0.000**	**$3.066**

PTSID: 0188A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-21	01-Sep-22	Jun-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.569	$0.569	$0.000	$0.517
Construction	$3.186	$3.186	$0.000	$0.466
Other	$1.560	$1.560	$0.000	$0.155
Contingency	$0.185	$0.185	$0.000	$0.000
Total	**$5.500**	**$5.500**	**$0.000**	**$1.138**

PTSID: 0031Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Feb-22	19-May-22	Dec-23

Anticipated Completion at NTP:	31-Dec-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	49%

Bridge Group 14 - Rt 99

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.372	NA	$0.886
Construction	NA	$33.075	NA	$0.000
Other	NA	$9.878	NA	$0.080
Contingency	NA	$3.675	NA	$0.000
Total	NA	**$49.000**	NA	**$0.967**

PTSID: 0013T TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-22	Nov-22	Dec-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	30%

Bridge Group 33A - I-295 Providence St.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.124	NA	$0.867
Construction	NA	$8.100	NA	$0.000
Other	NA	$1.267	NA	$0.118
Contingency	NA	$0.510	NA	$0.000
Total	NA	**$11.000**	NA	**$0.985**

PTSID: 2603G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-22	Oct-22	Jul-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	16%

Bridge Group 37 - I-295 Mendon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.922	$0.922	$0.000	$0.752
Construction	$11.553	$11.553	$0.000	$0.000
Other	$4.545	$4.545	$0.000	$0.188
Contingency	$0.580	$0.580	$0.000	$0.000
Total	**$17.600**	**$17.600**	**$0.000**	**$0.939**

PTSID: 0016Q TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-22	03-Aug-22	May-25

Anticipated Completion at NTP:	31-May-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	39%

Bridge Group 39 - Rt 146

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.451	$2.451	$0.000	$2.041
Construction	$26.560	$26.560	$0.000	$1.042
Other	$5.327	$5.327	$0.000	$0.581
Contingency	$1.341	$1.341	$0.000	$0.000
Total	**$35.679**	**$35.679**	**$0.000**	**$3.663**

PTSID: 0016R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Mar-22	06-May-22	Sep-24

Anticipated Completion at NTP:	31-Oct-24
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Bridge Group 42A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.559	$0.559	$0.000	$0.096
Construction	$2.943	$2.943	$0.000	$0.494
Other	$2.834	$2.834	$0.000	$0.468
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$6.485**	**$6.485**	**$0.000**	**$1.057**

PTSID: 0016U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Oct-21	20-Jan-22	Jul-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	19%
Other as Percent of Construction:	96%

Bridge Group 45B_H - Kings Factory (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.500	NA	$0.381
Construction	NA	$3.600	NA	$0.000
Other	NA	$1.285	NA	$0.188
Contingency	NA	$0.215	NA	$0.000
Total	NA	**$5.600**	NA	**$0.569**

PTSID: 2606B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Aug-22	Dec-22	Jul-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	36%

Davisville RR Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.915	$0.915	$0.000	$0.682
Construction	$6.422	$6.422	$0.000	$0.000
Other	$2.984	$2.984	$0.000	$0.090
Contingency	$0.330	$0.330	$0.000	$0.000
Total	**$10.652**	**$10.652**	**$0.000**	**$0.773**

PTSID: 2603R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Jun-22	31-Aug-22	Dec-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	46%

OPERATING

Salt Storage Facility - Newport

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.190	$0.190	$0.000	$0.104
Construction	$3.123	$3.123	$0.000	$0.000
Other	$0.570	$0.570	$0.000	$0.021
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$3.983**	**$3.983**	**$0.000**	**$0.125**

PTSID: 0131P TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jun-22	09-Sep-22	Jun-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	18%

PAVEMENT

2022 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.045
Construction	$1.307	$1.307	$0.000	$0.000
Other	$0.643	$0.643	$0.000	$0.013
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.060**	**$2.060**	**$0.000**	**$0.058**

PTSID: 2605C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Feb-22	09-Sep-22	Nov-22

Anticipated Completion at NTP: 30-Nov-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 5%
Other as Percent of Construction: 49%

2022 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.066	$0.066	$0.000	$0.042
Construction	$2.156	$2.156	$0.000	$1.440
Other	$0.770	$0.770	$0.000	$0.292
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$3.091**	**$3.091**	**$0.000**	**$1.774**

PTSID: 2605A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Feb-22	18-Apr-22	Nov-22

Anticipated Completion at NTP: 30-Nov-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 3%
Other as Percent of Construction: 36%

2022 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.046
Construction	$1.499	$1.499	$0.000	$1.195
Other	$0.430	$0.430	$0.000	$0.102
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.057**	**$2.057**	**$0.000**	**$1.343**

PTSID: 2605B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Feb-22	18-Apr-22	Jun-23

Anticipated Completion at NTP: 30-Jun-23
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 29%

Airport Connector & Rt 1/1A Post Rd.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.595	$0.595	$0.000	$0.483
Construction	$8.467	$8.467	$0.000	$1.061
Other	$3.370	$3.370	$0.000	$0.216
Contingency	$0.520	$0.520	$0.000	$0.000
Total	**$12.952**	**$12.952**	**$0.000**	**$1.760**

PTSID: 0074Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Feb-22	13-May-22	Oct-23

Anticipated Completion at NTP: 31-Oct-23
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 7%
Other as Percent of Construction: 40%

Boston Neck Rd & South County Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.831	$0.831	$0.000	$0.449
Construction	$20.469	$20.469	$0.000	$0.000
Other	$4.735	$4.735	$0.000	$0.199
Contingency	$1.003	$1.003	$0.000	$0.000
Total	**$27.037**	**$27.037**	**$0.000**	**$0.648**

PTSID: 0082S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	13-May-22	13-Jul-22	Jun-24

Anticipated Completion at NTP: 30-Jun-24
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 23%

East Shore Expwy & Wampanoag Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.389	$0.389	$0.000	$0.330
Construction	$7.981	$7.981	$0.000	$3.188
Other	$2.250	$2.250	$0.000	$0.678
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$11.019**	**$11.019**	**$0.000**	**$4.195**

PTSID: 0082N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-21	01-Mar-22	Apr-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	28%

I-95 (Connecticut S/L to Baker Pine Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.260	NA	$0.234
Construction	NA	$11.340	NA	$0.000
Other	NA	$2.940	NA	$0.061
Contingency	NA	$1.260	NA	$0.000
Total	NA	**$16.800**	NA	**$0.294**

PTSID: 2604S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	09-Sep-22	Dec-22	Dec-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Interstate Resurfacing (I-95 and I-295)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.713	$0.713	$0.000	$0.571
Construction	$29.345	$29.345	$0.000	$1.823
Other	$5.310	$5.310	$0.000	$0.091
Contingency	$1.393	$1.393	$0.000	$0.000
Total	**$36.761**	**$36.761**	**$0.000**	**$2.485**

PTSID: 2605G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	03-Jun-22	27-Jul-22	Jun-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	18%

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.816	$0.816	$0.000	$0.696
Construction	$4.981	$4.981	$0.000	$0.245
Other	$2.864	$2.864	$0.000	$0.777
Contingency	$0.251	$0.251	$0.000	$0.000
Total	**$8.911**	**$8.911**	**$0.000**	**$1.719**

PTSID: 0082U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Dec-21	18-Mar-22	Aug-23

Anticipated Completion at NTP:	31-Aug-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	57%

Statewide Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.294	$0.294	$0.000	$0.229
Construction	$2.449	$2.449	$0.000	$0.000
Other	$1.087	$1.087	$0.000	$0.076
Contingency	$0.170	$0.170	$0.000	$0.000
Total	**$4.000**	**$4.000**	**$0.000**	**$0.305**

PTSID: 2605V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Apr-22	30-Jun-22	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	44%

US-6, RI-94, Reynolds Rd, & East Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.317	$0.317	$0.000	$0.239
Construction	$11.274	$11.274	$0.000	$0.855
Other	$1.378	$1.378	$0.000	$0.122
Contingency	$0.570	$0.570	$0.000	$0.000
Total	**$13.540**	**$13.540**	**$0.000**	**$1.216**

PTSID: 2605U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-May-22	12-Jul-22	Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	12%

TRAFFIC

HSIP - High Risk Rural Roads Improvements 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.151	$0.151	$0.000	$0.132
Construction	$1.979	$1.979	$0.000	$0.247
Other	$1.015	$1.015	$0.000	$0.190
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$3.345**	**$3.345**	**$0.000**	**$0.569**

PTSID: 2604N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Feb-22	18-Apr-22	Jul-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	51%

HSIP - Intersection & Crosswalk - East-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.407	NA	$0.305
Construction	NA	$2.640	NA	$0.000
Other	NA	$1.012	NA	$0.058
Contingency	NA	$0.341	NA	$0.000
Total	NA	**$4.400**	NA	**$0.363**

PTSID: 2604P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jul-22	Oct-22	Dec-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	38%

HSIP - Intersection & Crosswalk Improvements East Bay - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.377	$0.377	$0.000	$0.335
Construction	$2.399	$2.399	$0.000	$0.321
Other	$1.105	$1.105	$0.000	$0.211
Contingency	$0.120	$0.120	$0.000	$0.000
Total	**$4.000**	**$4.000**	**$0.000**	**$0.867**

PTSID: 2603U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-22	18-Apr-22	Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	46%

HSIP - Intersection & Crosswalks Central-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.446	$0.446	$0.000	$0.383
Construction	$2.783	$2.783	$0.000	$0.604
Other	$2.135	$1.550	($0.585)	$0.420
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$5.504**	**$4.919**	**($0.585)**	**$1.407**

PTSID: 2603T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-Nov-21	15-Feb-22	Jul-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	56%

Rt 146 Guide Signs - C-2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.035	$0.000	$0.000
Construction	$5.875	$5.875	$0.000	$0.000
Other	$1.014	$1.014	$0.000	$0.038
Contingency	$0.195	$0.195	$0.000	$0.000
Total	**$7.119**	**$7.119**	**$0.000**	**$0.038**

PTSID: 2604R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Oct-21	21-Jan-22	Jun-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	1%
Other as Percent of Construction:	17%

Statewide Congested Corridor Upgrades

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.086	NA	$0.000
Construction	NA	$3.180	NA	$0.000
Other	NA	$0.907	NA	$0.002
Contingency	NA	$0.327	NA	$0.000
Total	NA	**$4.500**	NA	**$0.002**

PTSID: 2605X TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-22	Dec-22	Apr-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	29%

TRANSIT

Pawtucket/Central Falls Transit Center Parking Lot

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.369	$0.369	$0.000	$0.000
Construction	$4.378	$4.378	$0.000	$0.497
Other	$4.239	$4.239	$0.000	$3.064
Contingency	$0.466	$0.466	$0.000	$0.000
Total	**$9.452**	**$9.452**	**$0.000**	**$3.561**

PTSID: 9009B TYPE: TRANSIT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-22	01-Jun-22	Dec-22

Anticipated Completion at NTP:	31-Mar-23
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	97%

Providence Station Improvements SOGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.500	$6.300	$3.800	$4.973
Construction	$20.707	$20.707	$0.000	$0.000
Other	$1.793	$2.662	$0.869	$0.900
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$25.000**	**$29.669**	**$4.669**	**$5.873**

PTSID: 9005V TYPE: TRANSIT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-22	10-Jun-22	Dec-25

Anticipated Completion at NTP:	31-Dec-22
# of months late:	37
% Construction Change Order:	0%
Design as Percent of Construction:	30%
Other as Percent of Construction:	13%

FFY 2023 PROJECTS
Insert A

FFY23
BRIDGE

Bridge Group 13E - West River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.690	NA	$0.235
Construction	NA	$4.350	NA	$0.000
Other	NA	$1.642	NA	$0.032
Contingency	NA	$0.600	NA	$0.000
Total	NA	**$7.282**	NA	**$0.267**

PTSID: 2605F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-23	Oct-23	Oct-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	38%

Bridge Group 17B - BUR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.331	NA	$0.797
Construction	NA	$9.181	NA	$0.000
Other	NA	$3.107	NA	$0.090
Contingency	NA	$1.331	NA	$0.000
Total	NA	**$14.950**	NA	**$0.886**

PTSID: 2601R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-23	Apr-23	Dec-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	34%

Bridge Group 18A - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.725	NA	$0.552
Construction	NA	$6.500	NA	$0.000
Other	NA	$1.271	NA	$0.065
Contingency	NA	$0.600	NA	$0.000
Total	NA	**$9.096**	NA	**$0.617**

PTSID: 0013X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-23	Jun-23	Dec-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	20%

Bridge Group 54B - Rt 138 Kingston Station RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.250	NA	$1.041
Construction	NA	$13.000	NA	$0.000
Other	NA	$4.865	NA	$0.210
Contingency	NA	$0.652	NA	$0.000
Total	NA	**$19.767**	NA	**$1.251**

PTSID: 0139D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-23	Apr-23	Nov-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

Bridge Preservation Program 2022 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.400	NA	$0.000
Construction	NA	$3.000	NA	$0.000
Other	NA	$1.100	NA	$0.004
Contingency	NA	$0.500	NA	$0.000
Total	NA	**$5.000**	NA	**$0.004**

PTSID: 1500B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-23	Mar-23	May-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	37%

Corridor - Tower Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.363	NA	$0.357
Construction	NA	$21.263	NA	$0.000
Other	NA	$5.513	NA	$0.057
Contingency	NA	$2.363	NA	$0.000
Total	NA	**$31.500**	NA	**$0.414**

PTSID: 0016H TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-23	Nov-23	Jun-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

PAVEMENT

2023 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.183	NA	$0.000
Construction	NA	$1.392	NA	$0.000
Other	NA	$0.767	NA	$0.000
Contingency	NA	$0.158	NA	$0.000
Total	NA	**$2.500**	NA	**$0.000**

PTSID: 2606Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-23	Jun-23	Nov-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	55%

2023 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.200	NA	$0.000
Construction	NA	$4.300	NA	$0.000
Other	NA	$1.050	NA	$0.000
Contingency	NA	$0.450	NA	$0.000
Total	NA	**$6.000**	NA	**$0.000**

PTSID: 2606N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-23	Jun-23	Nov-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	24%

2023 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.160	NA	$0.000
Construction	NA	$1.100	NA	$0.000
Other	NA	$0.613	NA	$0.000
Contingency	NA	$0.127	NA	$0.000
Total	NA	**$2.000**	NA	**$0.000**

PTSID: 2606P TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-23	Jun-23	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	56%

Pavement Improvements - BAR, EPR, WRN

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.550	NA	$0.161
Construction	NA	$12.770	NA	$0.000
Other	NA	$4.480	NA	$0.046
Contingency	NA	$1.200	NA	$0.000
Total	NA	**$20.000**	NA	**$0.208**

PTSID: 2605R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-23	Dec-23	Aug-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

Pavement Improvements - CHA, WES

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.015	NA	$0.031
Construction	NA	$15.800	NA	$0.000
Other	NA	$3.425	NA	$0.020
Contingency	NA	$1.580	NA	$0.000
Total	NA	**$21.820**	NA	**$0.050**

PTSID: 2605P TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jun-23	Sep-23	Jun-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	22%

Pavement Improvements - CUM

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.092	NA	$0.111
Construction	NA	$10.561	NA	$0.000
Other	NA	$3.234	NA	$0.017
Contingency	NA	$1.654	NA	$0.000
Total	NA	**$16.540**	NA	**$0.128**

PTSID: 2605Q TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jun-23	Sep-23	Jun-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	31%

Pavement Improvements - Mendon Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.444	NA	$0.000
Construction	NA	$4.285	NA	$0.000
Other	NA	$4.757	NA	$0.000
Contingency	NA	$0.672	NA	$0.000
Total	NA	**$10.158**	NA	**$0.000**

PTSID: 2606U TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	May-23	Sep-23	Dec-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	111%

Pavement Improvements - Putnam Pike & Reservoir Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.452	NA	$0.090
Construction	NA	$3.527	NA	$0.000
Other	NA	$0.834	NA	$0.063
Contingency	NA	$0.350	NA	$0.000
Total	NA	**$5.163**	NA	**$0.153**

PTSID: 2605N TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-23	Dec-23	May-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	24%

Pavement Improvements - School St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.199	NA	$0.000
Construction	NA	$2.800	NA	$0.000
Other	NA	$1.228	NA	$0.000
Contingency	NA	$0.273	NA	$0.000
Total	NA	**$4.500**	NA	**$0.000**

PTSID: 0076M TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-23	Jan-24	Jul-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	44%

Pavement Improvements - Veterans Memorial Parkway

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.429	NA	$0.058
Construction	NA	$3.792	NA	$0.000
Other	NA	$1.388	NA	$0.014
Contingency	NA	$0.377	NA	$0.000
Total	NA	**$5.986**	NA	**$0.072**

PTSID: 0080P TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-23	Oct-23	Apr-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	37%

Pavement Improvements - WAR C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.970	NA	$0.260
Construction	NA	$9.270	NA	$0.000
Other	NA	$2.819	NA	$0.042
Contingency	NA	$1.451	NA	$0.000
Total	NA	**$14.510**	NA	**$0.302**

PTSID: 2604X TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-23	Nov-23	Jun-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	30%

TAP/OTHER

Washington Secondary Bike Path Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.500	NA	$0.064
Construction	NA	$5.400	NA	$0.000
Other	NA	$1.160	NA	$0.013
Contingency	NA	$0.540	NA	$0.000
Total	NA	**$7.600**	NA	**$0.077**

PTSID: 0026Q TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-23	Dec-23	Oct-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	21%

TRAFFIC

HSIP - Intersection & Crosswalk - 2023

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.261	NA	$0.000
Construction	NA	$2.986	NA	$0.000
Other	NA	$1.298	NA	$0.000
Contingency	NA	$0.505	NA	$0.000
Total	NA	**$5.050**	NA	**$0.000**

PTSID: 2605Y TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-23	Oct-23	Jun-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	43%

HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.525	NA	$0.000
Construction	NA	$4.725	NA	$0.000
Other	NA	$1.225	NA	$0.000
Contingency	NA	$0.525	NA	$0.000
Total	NA	**$7.000**	NA	**$0.000**

PTSID: 2606R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Oct-22	Jan-23	May-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

HSIP - Roadway Departure - 2023

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.814	NA	$0.000
Construction	NA	$8.670	NA	$0.000
Other	NA	$1.832	NA	$0.000
Contingency	NA	$0.679	NA	$0.000
Total	NA	**$11.995**	NA	**$0.000**

PTSID: 2605Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-23	Dec-23	Apr-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	21%

Pawtucket Bridge Lighting and Bridge Strike Detection Systems

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.753	NA	$0.068
Construction	NA	$2.500	NA	$0.000
Other	NA	$0.914	NA	$0.007
Contingency	NA	$0.333	NA	$0.000
Total	NA	**$4.500**	NA	**$0.074**

PTSID: 2605W TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Nov-22	Feb-23	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	30%
Other as Percent of Construction:	37%

Rt 138 & Rt 112 Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.642	NA	$0.453
Construction	NA	$2.060	NA	$0.000
Other	NA	$0.594	NA	$0.185
Contingency	NA	$0.204	NA	$0.000
Total	NA	**$3.500**	NA	**$0.638**

PTSID: 0102R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-23	Apr-23	Jun-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	29%

Project Summary Lists
Insert A

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY17									
BRIDGE									
0170C	Baker Pines Bridge No. 593	RIC	A-1	1	0	May-17	Feb-18	Jun-21	$7.5
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA;COV;CRA;EGR;HOP;PVD;RIC;WAR;WGR;WST	A-1	0	28	Sep-17	Jan-18	Nov-19	$6.0
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-1	4	0	Apr-17	Dec-17	Aug-20	$16.0
0168H	Hope Valley Bridges (69D)	COV;FOS;HOP;RIC	A-1	0	5	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-1	1	0	Sep-17	Feb-18	Aug-19	$13.7
0013M	I-195 Corridor Bridges (77)	EPR;PVD	A-2	2	3	Sep-17	Jan-18	Jun-19	$12.8
0114U	I-295 Bridges Contract 2	JOH	A-2	6	0	Sep-17	Mar-18	Jul-20	$34.5
0114T	I-295 Bridges Contract I	CRA	A-2	4	0	Sep-17	Mar-18	Dec-20	$20.1
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-2	4	0	Sep-17	Mar-18	May-22	$21.0
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-2	2	0	Sep-17	Mar-18	Apr-21	$19.3
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-3	1	0	Aug-17	Feb-18	Dec-19	$8.9
0016J	Pine Street Bridge No. 548 (31)	PAW	A-3	1	0	Sep-17	Dec-17	Nov-18	$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-3	9	0	May-17	Dec-17	Nov-23	$269.9
0013L	Route 146 Corridor Bridges (38)	NSM	A-3	2	0	Sep-17	Jan-18	Nov-19	$9.6
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-3	1	0	Sep-17	Jan-18	Apr-19	$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-4	1	0	Aug-17	Oct-17	Jul-20	$12.5
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP;RIC	A-4	1	0	Apr-17	Jan-18	Aug-20	$13.2
				40	**36**				**$476**
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH;SCI	A-6	0	0	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-6	0	0	Dec-16	Apr-17	Dec-18	$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-6	0	0	Jul-17	Oct-17	Oct-18	$6.7
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-6	0	0	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-6	0	0	Sep-17	Feb-18	Aug-18	$5.0
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-7	0	0	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN;NPR;PVD	A-7	0	0	Feb-17	May-17	Nov-17	$4.5
0081R	Route 24 Improvements	POR	A-7	0	0	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR;NKS;WAR	A-7	0	0	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-7	0	0	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH;SCI	A-8	0	0	Sep-17	Dec-17	Dec-18	$6.0
0165V	Woodville Road Improvements	HOP;RIC	A-8	0	0	Aug-17	Oct-17	Sep-18	$2.4
				0	**0**				**$49**
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-8	0	0	May-17	Sep-17	May-18	$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-9	0	0	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-9	0	0	Sep-17	Jan-18	Jun-19	$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-9	0	0	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-9	0	0	Sep-17	Jan-18	Sep-18	$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-9	0	0	Jan-17	Mar-17	May-18	$1.5
0011D	Intersection Safety Improvements Newport, Warwick, Johns	JOH;NPT;WAR	A-10	0	0	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-10	0	0	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-10	0	0	Feb-17	May-17	Jun-18	$1.4
				0	**0**				**$8**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM;WNS	A-8	0	0	Jun-17	Sep-17	Nov-18	$2.8
				0	**0**				**$3**
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-8	0	0	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**				**$0**
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN;RIC;SKS;TIV	A-5	0	0	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV;FOS;GLO;HOP;SCI;SKS	A-5	0	0	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR;CFA;CUM;GLO;LIN;NPR;NSM;PAW;SMI;WNS	A-5	0	0	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA;PVD;WAR	A-5	7	18	May-17	Jul-17	May-19	$5.3
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-5	0	0	Feb-17	May-17	Aug-18	$1.9
				7	**18**				**$14**
				47	**54**				**$549**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	47	48

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY18									
BRIDGE									
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR;EXE;WAR;WGR	A-11	0	6	Sep-18	Dec-18	Oct-20	$7.4
0013P	Bridge Group 06 - PVD	PVD	A-11	0	7	Sep-18	Dec-18	Aug-20	$8.1
0013G	Bridge Group 09 - CRA, JOH	CRA;JOH	A-11	0	9	Sep-18	Dec-18	May-20	$2.8
0013S	Bridge Group 13A - Rt 146 C-1	NSM;PVD	A-11	0	7	Aug-18	Nov-18	Apr-20	$4.4
0013U	Bridge Group 15A - East Bay	BAR;EPR;WRN	A-11	0	18	Aug-18	Oct-18	Sep-20	$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID;NAR;NPT;POR;TIV	A-12	0	20	Sep-18	Nov-18	Nov-20	$5.5
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-12	1	0	Nov-17	Aug-18	Jul-20	$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-12	2	0	Nov-17	Oct-18	Jul-21	$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-12	1	0	May-18	Aug-18	Nov-19	$2.6
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-12	0	2	Feb-18	Jan-19	Sep-21	$10.0
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-13	1	0	Aug-18	Nov-18	Nov-20	$6.4
0145Q	Bridge Group 48A - Howard Rd	CUM	A-13	1	0	Sep-18	Jun-19	Dec-20	$1.7
0143A	Bridge Group 57K - Big River	WGR	A-13	0	1	Nov-17	Mar-18	Dec-19	$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-13	1	0	Oct-17	Jan-18	Nov-18	$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-13	1	0	Jul-18	Sep-18	Dec-19	$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-14	1	0	Apr-18	Feb-20	Aug-22	$6.9
0014D	Bridge Group 59B - Centerville Rd	WAR	A-14	1	0	Dec-17	Mar-18	Sep-20	$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-14	1	0	Mar-18	Feb-19	Apr-23	$17.7
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-14	1	0	May-18	Aug-18	Aug-20	$3.7
0170B	Replacement of the Park Avenue Bridge No. 480 Superstru	CRA	A-14	1	0	Jul-18	Sep-18	Nov-20	$2.2
				13	**70**				**$113**
PAVEMENT									
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-16	0	0	Dec-17	Mar-18	Sep-19	$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-16	0	0	Sep-18	Dec-18	Nov-19	$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-17	0	0	May-18	Sep-18	Aug-19	$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-17	0	0	Mar-18	Jun-18	Nov-18	$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-17	0	0	Mar-18	Jun-18	Nov-18	$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-17	0	0	Jan-18	Apr-18	Dec-18	$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO;SMI	A-17	0	0	Sep-18	Dec-18	Oct-19	$7.5
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-18	0	0	Apr-18	Jun-18	Oct-18	$1.3
				0	**0**				**$27**
TRAFFIC									
0025S	2018 Roadway Departure Mitigation - C-1	CRA;EPR;LIN;NKS;PVD;SMI;WAR	A-18	0	0	Jun-18	Oct-18	Oct-19	$0.8
0025K	2018 Intersection Safety Improvements - Statewide	EGR;EPR;LIN;PVD;WAR	A-18	0	0	Aug-18	Oct-18	Oct-19	$0.8
0011E	Aquidneck Avenue HSIP	MID	A-19	0	0	Sep-18	Nov-18	Nov-19	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-19	0	0	Dec-17	Feb-18	Aug-19	$1.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA;WES	A-19	0	0	Sep-18	Nov-18	May-19	$2.2
0025N	Intersection Safety Improvements 2017 Statewide	CRA;CUM;PVD;WAR	A-19	0	0	Feb-18	May-18	Sep-19	$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-19	0	0	Mar-18	Jun-18	Jun-20	$7.3
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cro	SMI	A-20	0	0	Jul-18	Oct-18	Oct-19	$0.6
0071P	Metacom Avenue - HSIP	BRI;WRN	A-20	0	0	Aug-18	Oct-18	Feb-20	$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM;WAR	A-20	0	0	Oct-17	Feb-18	Jul-18	$1.6

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
0091S	Roadway Departure Mitigation - Systemic High Friction Surf	CRA;GLO	A-20	0	0	Jun-18	Aug-18	Jul-19	$0.8
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-20	0	0	Jan-18	Mar-18	Jan-20	$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA;EPR	A-21	0	0	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-21	0	0	Feb-18	May-18	May-19	$0.8
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR;CUM;EGR;JAM;LCM;LIN;TIV;WAR;WST	A-21	0	0	Jun-18	Sep-18	Dec-19	$1.2
				0	**0**				**$26**
TAP/OTHER									
0021S	Blackstone River Bikeway - 8B-1	WNS	A-18	0	0	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail Bridges - West	COV	A-18	0	0	Feb-18	Jun-18	Jun-20	$4.1
				0	**0**				**$7**
OPERATING									
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-15	0	0	May-18	Jul-18	Oct-18	$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Aug-18	$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM;NSM;SCI;WST	A-15	0	0	Dec-17	Feb-18	Oct-18	$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR;NKS;PVD;SCI;WAR	A-15	0	0	May-18	Aug-18	Dec-18	$2.6
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR;COV;CUM;FOS;GLO;SCI	A-16	0	0	Dec-17	Feb-18	Apr-19	$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE;HOP;RIC;SCI;SKS	A-16	0	0	May-18	Jul-18	Jun-19	$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-16	0	0	Sep-18	Feb-19	Sep-19	$1.2
				0	**0**				**$10**
TRANSIT									
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hu	PAW	A-21	0	0	Apr-18	Oct-18	Mar-23	$35.8
				0	**0**				**$36**
				13	**70**				**$219**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	2	52	54

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY19									
BRIDGE									
0013A	Bridge Group 01 - PVD	PVD	A-22	0	5	Mar-19	Jun-19	May-22	$20.1
0013N	Bridge Group 03 - I-95	PAW	A-22	0	11	Aug-19	Oct-19	Nov-21	$10.3
0114W	Bridge Group 12A - Sandy Bottom	COV	A-22	1	0	Jul-19	Oct-19	Oct-23	$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS;GLO;PVD;SCI;SMI	A-22	1	13	Jun-19	Sep-19	Oct-22	$6.8
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS;JOH;PVD;SCI	A-22	0	15	Sep-19	Nov-19	Jul-21	$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR;CUM;LIN;NPR;NSM;SMI	A-23	0	16	Sep-19	Dec-19	Dec-21	$4.0
0031Y	Bridge Group 18B - EGR, NKS	EGR;NKS	A-23	0	11	May-19	Aug-19	Mar-21	$2.8
0114X	Bridge Group 40A - Hawkins	PVD	A-23	1	0	Jun-19	Sep-19	Oct-20	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-23	1	0	Feb-19	May-19	Dec-20	$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-23	1	0	Apr-19	Aug-19	Nov-20	$3.1
2601E	Bridge Group 51A - Rt 37 C-2	CRA;WAR	A-24	4	11	Sep-19	Jan-20	May-23	$57.8
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-24	1	0	Mar-19	Jun-19	Jan-22	$14.6
0156D	Bridge Group 58A - Division St	EGR	A-24	1	0	Apr-19	Aug-19	Nov-22	$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-24	1	0	Sep-19	Feb-20	Jul-21	$7.0
				12	**82**				**$155**
PAVEMENT									
0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-25	0	0	Jan-19	May-19	Aug-19	$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Aug-19	Oct-19	$0.5
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Jun-19	Oct-19	$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV;CRA;CUM	A-25	0	0	Jan-19	Apr-19	Oct-19	$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA;RIC;SCI;SKS	A-26	0	0	Jan-19	Apr-19	Oct-19	$3.3
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI;EPR;JOH;SMI	A-26	0	0	Mar-19	Jun-19	Oct-19	$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR;NSM;RIC	A-26	0	0	Mar-19	May-19	Apr-20	$1.5
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR;GLO;SCI	A-26	0	0	Jan-19	Mar-19	Apr-20	$1.0
0004D	Broad St Regeneration	CFA;CUM;PAW	A-26	0	0	Aug-19	Dec-19	Jun-23	$13.0
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-27	0	0	Apr-19	Jun-19	Oct-19	$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-27	0	0	Oct-18	Jan-19	Oct-19	$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-27	0	0	Aug-19	Oct-19	Sep-20	$2.3
0050A	Pell Bridge Ramps - Phase 1	MID;NPT	A-27	0	0	Sep-19	Mar-20	Aug-21	$6.3
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-27	0	0	Aug-19	Dec-19	Jun-21	$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-28	0	0	Nov-18	Jan-19	Aug-19	$5.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-28	0	0	Oct-18	Jan-19	Nov-19	$3.4
				0	**0**				**$48**
TRAFFIC									
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, R	PAW	A-28	0	0	May-19	Jul-19	Jun-20	$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-28	0	0	Nov-18	Feb-19	Nov-19	$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-28	0	0	Mar-19	May-19	Aug-20	$1.1
0162G	SRTS - C-2 (Nar)	NAR	A-29	0	0	Feb-19	Jun-19	Nov-20	$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI;WNS	A-29	0	0	Mar-19	May-19	Jul-20	$1.0
0080E	STC Misc Improvements 2018	COV;CUM;LIN;NSM;POR;PVD;SMI;WAR	A-29	0	0	Oct-18	Jan-19	Dec-19	$1.5

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
2601H	STC Misc Improvements 2019	COV;EPR;HOP;JOH;LIN;NPR;NSM;POR;TIV;WES;WGR	A-29	0	0	Sep-19	Dec-19	Nov-20	$1.8
				0	**0**				**$10**
OPERATING									
9003E	Materials Lab - Quality Assurance	PVD	A-24	0	0	Dec-18	Apr-19	Jul-20	$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-25	0	0	Jul-19	Oct-19	Oct-20	$2.1
				0	**0**				**$5**
				12	**82**				**$218**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	5	34	39

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY20									
BRIDGE									
0013R	Bridge Group 10 - I-295	SMI	A-30	0	10	Mar-20	Jan-21	Nov-23	$13.0
2601A	Bridge Group 43A - Mohegan	BUR	A-30	1	0	Mar-20	Jul-20	Apr-23	$6.0
0017B	Bridge Group 49 - Henderson	EPR;PVD	A-30	3	0	Mar-20	Oct-20	Jul-25	$67.5
0145C	Bridge Group 53 - Union Village RR	NSM	A-30	1	0	Mar-20	Jul-20	Apr-23	$3.4
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-30	6	5	Nov-19	Jul-20	Sep-25	$213.4
				11	**15**				**$303**
PAVEMENT									
2603B	2020 Crack Sealing Limited Access C-1	CRA;EXE;HOP;PVD;RIC;WES;WGR	A-31	0	0	Feb-20	Jun-20	Sep-20	$1.4
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV;JOH;SMI;WST	A-31	0	0	Feb-20	Apr-20	Jul-20	$1.6
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV;POR;RIC;SCI	A-31	0	0	Feb-20	Apr-20	Apr-21	$1.3
0078V	ADA Improvements to Greene Lane	MID	A-31	0	0	Nov-19	Jan-20	Sep-20	$1.5
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-31	0	0	Oct-19	Mar-20	Sep-20	$4.8
0082D	I-95 (Charles St - Lonsdale Ave)	PAW;PVD	A-32	0	0	Nov-19	Feb-20	Sep-20	$4.5
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	SCI	A-32	0	0	Nov-19	Jan-20	Oct-20	$1.6
0172N	Rt 1A, Old Post Rd Charlestown	CHA	A-32	0	0	Jul-20	Sep-20	Dec-20	$0.9
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA;WAR	A-32	1	0	Mar-20	Aug-20	Jun-23	$14.1
				1	**0**				**$32**
TRAFFIC									
0091P	HSIP - Crosswalk & Sign Enhancements	CRA;POR;PVD;RIC;WAR;WGR	A-32	0	0	Jun-20	Aug-20	Feb-22	$1.5
2603P	HSIP - Crosswalk & Signal Improvements 2020	CRA;MID;NKS;NPT;PVD;WRN;WST	A-33	0	0	May-20	Aug-20	Feb-22	$1.4
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-33	0	0	Aug-20	Oct-20	Aug-21	$0.9
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-33	0	0	Mar-20	Jun-20	Oct-20	$2.3
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-33	0	0	Apr-20	Jul-20	Nov-21	$3.1
2602L	STC – I-295 SB at Bald Hill Rd	WAR	A-33	0	0	Sep-20	Jan-21	Oct-21	$1.3
2602M	STC Improvements - 2020	NAR;NKS;NPR;WES	A-34	0	0	Jul-20	Sep-20	Aug-21	$1.0
				0	**0**				**$12**
				12	**15**				**$346**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	6	15	21

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY21									
BRIDGE									
2603N	Rt 146 Reconstruction	LIN;NPR;NSM;PVD	A-35	4	2	Jul-21	Mar-22	Aug-26	$167.4
2603F	Bridge Group 32 – I-95	CRA;PVD	A-35	2	0	Nov-20	Feb-21	Nov-23	$29.0
0016N	Bridge Group 35 - I-295	SMI	A-35	1	0	Jun-21	Sep-21	Aug-24	$9.2
2602X	Bridge Group 45C_H - Cottrell	WES	A-35	1	0	Jul-21	Sep-21	Apr-23	$2.6
0013D	Bridge Group 51B - Rt 37 C-3	CRA;JOH	A-35	6	1	Aug-21	Apr-22	Jun-26	$65.3
0201L	Bridge Group 57J - Browning Mill	EXE	A-36	0	2	Jan-21	Mar-21	Oct-21	$0.6
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (R	EPR;PVD	A-36	3	0	Mar-21	Sep-21	Aug-26	$59.5
0014N	Bridge Group 59C - Reservoir Ave RR	PVD	A-36	1	0	Dec-20	Mar-21	Jul-24	$7.9
0032B	Bridge Group 69E - Hunts Mills	EPR	A-36	1	0	Sep-21	Mar-22	Oct-23	$5.5
				19	**5**				**$347**
PAVEMENT									
2604C	2021 Crack Sealing North, South, Central Regions C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Sep-21	$0.8
2604A	2021 Paver Placed Surface Treatment C-1	STATEWIDE	A-37	0	0	Mar-21	Jun-21	Oct-21	$3.2
2604B	2021 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Apr-22	$1.2
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	WRN	A-37	0	0	May-21	Jul-21	May-23	$3.7
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PVD	A-37	0	0	Apr-21	Jul-21	Nov-21	$0.5
2604D	I-95 SB High Speed Lane Resurfacing	EXE;WGR	A-38	0	0	Dec-20	Mar-21	May-21	$0.2
0050B	Pell Bridge Ramps - Phase 2	NPT	A-38	0	3	Nov-20	Jun-21	Dec-24	$58.0
				0	**3**				**$68**
TRAFFIC									
0091U	HSIP - Intersection Safety - Route 6 & 7	FOS;JOH;SCI;SMI	A-38	0	0	Dec-20	Mar-21	May-22	$2.5
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	CRA	A-38	0	0	Oct-20	Jan-21	May-22	$2.1
2603S	HSIP - Roadway Departure Mitigation - 2021	CRA;LIN;SMI;WAR	A-39	0	0	Feb-21	Apr-21	Jun-22	$0.9
0025Z	Intersection Safety Improvements 2019 C-2	JOH;PVD;	A-39	0	0	Sep-21	Dec-21	May-23	$4.6
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	CRA;EGR;EXE;HOP;PAW;PVD;RIC;WAR;WGR	A-39	0	0	Sep-21	Dec-21	Dec-22	$0.9
0162D	SRTS - C-4 (Wrn)	WRN	A-39	0	0	Feb-21	Dec-21	Aug-23	$3.7
				0	**0**				**$15**
STORMWATER									
2601W	Rt 1 - Post Rd (NKS) - Drainage	NKS	A-38	0	0	Jan-21	Apr-21	May-23	$5.5
				0	**0**				**$6**
OPERATING									
0131N	Salt Storage Facility - Pawtucket	PAW	A-36	0	0	May-21	Aug-21	Apr-23	$1.9
				0	**0**				**$2**
				19	**8**				**$437**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	15	9	24

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule: Advertise	Schedule: NTP	Schedule: Sub Complete	Construction Budget ($M)
FFY22									
BRIDGE									
0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-40	2	0	Dec-21	Sep-22	Jun-26	$18.0
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-40	0	3	Feb-22	May-22	Dec-23	$3.2
0013T	Bridge Group 14 - Rt 99	CUM;LIN	A-40	0	4	Aug-22	Nov-22	Dec-24	$33.1
2603G	Bridge Group 33A - I-295 Providence St.	WST	A-40	1	0	Jul-22	Oct-22	Jul-24	$8.1
0016Q	Bridge Group 37 - I-295 Mendon	CUM	A-40	1	0	May-22	Aug-22	May-25	$11.6
0016R	Bridge Group 39 - Rt 146	LIN;NPR	A-41	4	0	Mar-22	May-22	Sep-24	$26.6
0016U	Bridge Group 42A	WAR;WST	A-41	1	2	Oct-21	Jan-22	Jul-23	$2.9
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	CHA;RIC	A-41	1	0	Aug-22	Dec-22	Jul-24	$3.6
2603R	Davisville RR Bridge	NKS	A-41	1	0	Jun-22	Aug-22	Dec-24	$6.4
				11	**9**				**$113**
PAVEMENT									
2605C	2022 Crack Sealing C-1	STATEWIDE	A-42	0	0	Feb-22	Sep-22	Nov-22	$1.3
2605A	2022 Paver Placed Surface Treatment C-1	STATEWIDE	A-42	0	0	Feb-22	Apr-22	Nov-22	$2.2
2605B	2022 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-42	0	0	Feb-22	Apr-22	Jun-23	$1.5
0074Q	Airport Connector & Rt 1/1A Post Rd.	WAR	A-42	0	0	Feb-22	May-22	Oct-23	$8.5
0082S	Boston Neck Rd & South County Tr	EXE;NAR;NKS;RIC;SKS	A-42	0	0	May-22	Jul-22	Jun-24	$20.5
0082N	East Shore Expwy & Wampanoag Tr	BAR;EPR	A-43	0	0	Nov-21	Mar-22	Apr-23	$8.0
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	HOP;RIC	A-43	0	0	Sep-22	Dec-22	Dec-23	$11.3
2605G	Interstate Resurfacing (I-95 and I-295)	CRA;JOH;PAW;SMI;WAR;WST	A-43	0	0	Jun-22	Jul-22	Jun-24	$29.3
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-43	0	0	Dec-21	Mar-22	Aug-23	$5.0
2605V	Statewide Resurfacing	STATEWIDE	A-43	0	0	Apr-22	Jun-22	May-23	$2.4
2605U	US-6, RI-94, Reynolds Rd, & East Rd	FOS;GLO;JOH;PVD;TIV	A-44	0	0	May-22	Jul-22	Jun-23	$11.3
				0	**0**				**$101**
TRAFFIC									
2604N	HSIP - High Risk Rural Roads Improvements 2021	CRA;EXE;FOS	A-44	0	0	Feb-22	Apr-22	Jul-23	$2.0
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	BAR;NAR;NKS;WAR	A-44	0	0	Jul-22	Oct-22	Dec-23	$2.6
2603U	HSIP - Intersection & Crosswalk Improvements East Bay -	MID;POR	A-44	0	0	Jan-22	Apr-22	Jun-23	$2.4
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	COV;HOP;SKS;WAR;WES	A-44	0	0	Nov-21	Feb-22	Jul-23	$2.8
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	LIN;NPR;PVD	A-45	0	0	Oct-21	Jan-22	Jun-24	$5.9
2605X	Statewide Congested Corridor Upgrades	STATEWIDE	A-45	0	0	Sep-22	Dec-22	Apr-24	$3.2
				0	**0**				**$19**
OPERATING									
0131P	Salt Storage Facility - Newport	NPT	A-41	0	0	Jun-22	Sep-22	Jun-24	$3.1
				0	**0**				**$3**
TRANSIT									
9009B	Pawtucket/Central Falls Transit Center Parking Lot	CFA;PAW	A-45	0	0	Mar-22	Jun-22	Dec-22	$4.4
9005V	Providence Station Improvements SOGR	PVD	A-45	0	0	Mar-22	Jun-22	Dec-25	$20.7
				0	**0**				**$25**
				11	**9**				**$262**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	6	23	0	29

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY23									
BRIDGE									
2605F	Bridge Group 13E - West River	PVD	A-46	1	0	Jun-23	Oct-23	Oct-25	$4.4
2601R	Bridge Group 17B - BUR	BUR	A-46	0	3	Jan-23	Apr-23	Dec-25	$9.2
0013X	Bridge Group 18A - EGR, NKS	EGR;NKS	A-46	0	11	Mar-23	Jun-23	Dec-24	$6.5
0139D	Bridge Group 54B - Rt 138 Kingston Station RR	SKS	A-46	1	0	Jan-23	Apr-23	Nov-28	$13.0
1500B	Bridge Preservation Program 2022 C-1	PVD	A-46	0	10	Jan-23	Mar-23	May-24	$3.0
0016H	Corridor - Tower Hill Rd	NKS;SKS	A-47	1	0	Aug-23	Nov-23	Jun-26	$21.3
				3	**24**				**$57**
PAVEMENT									
2606Q	2023 Crack Sealing C-1	STATEWIDE	A-47	0	0	Mar-23	Jun-23	Nov-23	$1.4
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-47	0	0	Mar-23	Jun-23	Nov-23	$4.3
2606P	2023 Rubberized Asphalt Chip Seal C-1	CHA;RIC;SKS	A-47	0	0	Mar-23	Jun-23	Jun-24	$1.1
2605R	Pavement Improvements - BAR, EPR, WRN	BAR;EPR;WRN	A-47	0	0	Aug-23	Dec-23	Aug-25	$12.8
2605P	Pavement Improvements - CHA, WES	CHA;WES	A-48	0	0	Jun-23	Sep-23	Jun-25	$15.8
2605Q	Pavement Improvements - CUM	CUM	A-48	0	0	Jun-23	Sep-23	Jun-25	$10.6
2606U	Pavement Improvements - Mendon Rd	WNS	A-48	0	0	May-23	Sep-23	Dec-24	$4.3
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	BUR;GLO	A-48	0	0	Aug-23	Dec-23	May-25	$3.5
0076M	Pavement Improvements - School St	LIN	A-48	0	0	Sep-23	Jan-24	Jul-25	$2.8
0080P	Pavement Improvements - Veterans Memorial Parkway	EPR	A-49	0	0	Jun-23	Oct-23	Apr-25	$3.8
2604X	Pavement Improvements - WAR C-1	WAR	A-49	0	0	Aug-23	Nov-23	Jun-25	$9.3
				0	**0**				**$70**
TRAFFIC									
2605Y	HSIP - Intersection & Crosswalk - 2023	EGR;EPR;JOH;PVD;WAR	A-49	0	0	Jun-23	Oct-23	Jun-25	$3.0
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re	BUR;LIN;NSM;PVD	A-49	0	0	Oct-22	Jan-23	May-24	$4.7
2605Z	HSIP - Roadway Departure - 2023	HOP;WAR;WGR	A-50	0	0	Aug-23	Dec-23	Apr-25	$8.7
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Syst	EGR;PAW;WST	A-50	0	0	Nov-22	Feb-23	Jun-24	$2.5
0102R	Rt 138 & Rt 112 Roundabout	RIC	A-50	0	0	Jan-23	Apr-23	Jun-24	$2.1
				0	**0**				**$21**
TAP/OTHER									
0026Q	Washington Secondary Bike Path Resurfacing	COV;CRA;WAR;WST	A-49	0	0	Sep-23	Dec-23	Oct-25	$5.4
				0	**0**				**$5**
				3	**24**				**$153**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	23	0	0	0	23

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0139D	**Bridge Group 54B - Rt 138 Kingston Station RR**				Department held execution of this project until AMTRAK personnel are available to support construction activities.
	Advertise	9/30/2022	1/31/2023	-123	
	NTP	12/31/2022	4/30/2023	-120	
	Substantially Complete	12/31/2027	11/30/2028	-335	
0102R	**Rt 138 & Rt 112 Roundabout**				Delay due to administrative policy changes.
	Advertise	8/31/2022	1/31/2023	-153	
	NTP	12/31/2022	4/30/2023	-120	
Advertised					
2603G	**Bridge Group 33A - I-295 Providence St.**				Achieved Advertisement.
	Advertise	7/31/2022	7/27/2022	4	
2606B	**Bridge Group 45B_H - Kings Factory (Re-Advertised)**				Achieved Advertisement.
	Advertise	8/31/2022	8/19/2022	12	
2604P	**HSIP - Intersection & Crosswalk - East-South - 2022**				Achieved Advertisement.
	Advertise	7/31/2022	7/29/2022	2	
2604S	**I-95 (Connecticut S/L to Baker Pine Rd.)**				Achieved Advertisement.
	Advertise	9/30/2022	9/9/2022	21	
2605X	**Statewide Congested Corridor Upgrades**				Achieved Advertisement.
	Advertise	9/30/2022	9/28/2022	2	
In Construction					
2605C	**2022 Crack Sealing C-1**				Delay in award due to procurement process.
	NTP	8/31/2022	9/9/2022	-9	
0188A	**Barrington & Warren Bike Path Bridges**				Achieved NTP. Substantial completion revised to accommodate both bridges to be completed under one contract.
	NTP	9/30/2022	9/1/2022	29	
	Substantially Complete	11/30/2025	6/30/2026	-212	
0082S	**Boston Neck Rd & South County Tr**				Accelerated NTP. Substantial completion revised based on updated baseline schedule.
	NTP	8/31/2022	7/13/2022	49	
	Substantially Complete	6/30/2025	6/30/2024	365	
0013R	**Bridge Group 10 - I-295**				Contractor delay due to available manpower.
	Substantially Complete	7/31/2022	11/30/2023	-487	
0016Q	**Bridge Group 37 - I-295 Mendon**				Achieved NTP.
	NTP	8/31/2022	8/3/2022	28	
0014Z	**Bridge Group 62T-11 - Louisquisset Pk**				Delay due to added work to realign on-ramp once bridge was complete.
	Substantially Complete	9/30/2022	4/30/2023	-212	
2605G	**Interstate Resurfacing (I-95 and I-295)**				Accelerated NTP.
	NTP	1/31/2023	7/27/2022	188	
9005V	**Providence Station Improvements SOGR**				Revised to include the AMTRAK construction.
	Substantially Complete	12/31/2022	12/31/2025	-1096	
0131P	**Salt Storage Facility - Newport**				Accelerated NTP.
	NTP	10/31/2022	9/9/2022	52	
0131N	**Salt Storage Facility - Pawtucket**				Delay due to fabrication of the required material.
	Substantially Complete	9/30/2022	4/30/2023	-212	
2605U	**US-6, RI-94, Reynolds Rd, & East Rd**				Accelerated NTP. Substantial completion revised based on updated baseline schedule.
	NTP	8/31/2022	7/12/2022	50	
	Substantially Complete	6/30/2024	6/30/2023	366	
Complete					
0194C	**Bridge Group 59A - Park Ave RR**				Achieved Substantial Completion.
	Substantially Complete	8/31/2022	8/10/2022	21	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Construction					
2605C	2022 Crack Sealing C-1	$2.000	$2.060	$0.060	Revised for NTP Budget.
0188A	Barrington & Warren Bike Path Bridges	$10.000	$24.927	$14.927	Revised for NTP Budget. Additional funding added from August redistribution and a Federal earmark so that both bridges can be completed under one contract.
0082S	Boston Neck Rd & South County Tr	$33.760	$27.037	($6.723)	Revised for NTP Budget.
0016Q	Bridge Group 37 - I-295 Mendon	$13.366	$17.600	$4.234	Revised for NTP Budget.
2605G	Interstate Resurfacing (I-95 and I-295)	$32.242	$36.761	$4.519	Revised for NTP Budget.
9005V	Providence Station Improvements SOGR	$25.000	$29.669	$4.669	Revised to include design cost for 3rd party that was omitted in the original estimate.
0131P	Salt Storage Facility - Newport	$2.440	$3.983	$1.543	Revised for NTP Budget.
2605U	US-6, RI-94, Reynolds Rd, & East Rd	$8.812	$13.540	$4.728	Revised for NTP Budget.
Subtotal				**$27.956**	
Complete					
0013P	Bridge Group 06 - PVD	$10.427	$10.049	($0.378)	Revised for project closeout.
0114X	Bridge Group 40A - Hawkins	$4.721	$3.689	($1.033)	Revised for project closeout.
0081Y	Rt 6 - (Rt 102 - Rt 101)	$7.562	$6.830	($0.732)	Revised for project closeout.
Subtotal				**($2.142)**	
Total				**$25.814**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-17
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-28
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-23
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2601R	Bridge Group 17B - BUR	BRIDGE	A-46
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-30
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-13
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0004D	Broad St Regeneration	PAVEMENT	A-26
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
CHARLESTOWN			
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-47
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-48
0172N	Rt 1A, Old Post Rd Charlestown	PAVEMENT	A-32
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31

PTSID	Project Name	Type	Appendix
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-22
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-8
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-27
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0026P	Trestle Trail Bridges - West	TAP/OTHER	A-18
0026Q	Washington Secondary Bike Path Resurfacing	TAP/OTHER	A-49
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0114T	I-295 Bridges Contract I	BRIDGE	A-2
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0170B	Replacement of the Park Avenue Bridge No. 480 Superstructure	BRIDGE	A-14
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-17
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP/OTHER	A-49
CUMBERLAND			

PTSID	Project Name	Type	Appendix
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016Q	Bridge Group 37 - I-295 Mendon	BRIDGE	A-40
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-13
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-24
0004D	Broad St Regeneration	PAVEMENT	A-26
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-1
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-19
2605Q	Pavement Improvements - CUM	PAVEMENT	A-48
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0013X	Bridge Group 18A - EGR, NKS	BRIDGE	A-46
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
0156D	Bridge Group 58A - Division St	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-50
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36
0032B	Bridge Group 69E - Hunts Mills	BRIDGE	A-36
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-1
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47

PTSID	Project Name	Type	Appendix
0080P	Pavement Improvements - Veterans Memorial Parkway	PAVEMENT	A-49
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-27
0131M	Salt Storage Facility - East Providence	OPERATING	A-25
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-36
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-9
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2605Z	HSIP - Roadway Departure - 2023	TRAFFIC	A-50

PTSID	Project Name	Type	Appendix
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-12
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0114U	I-295 Bridges Contract 2	BRIDGE	A-2
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-18
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-3
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-14
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0076M	Pavement Improvements - School St	PAVEMENT	A-48

PTSID	Project Name	Type	Appendix
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-17
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
LITTLE COMPTON			
0173S	Snell Road Improvements	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-31
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-19
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-19
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-43
NARRAGANSETT			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-29
2602M	STC Improvements - 2020	TRAFFIC	A-34
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-38
0131P	Salt Storage Facility - Newport	OPERATING	A-41
NORTH KINGSTOWN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0013X	Bridge Group 18A - EGR, NKS	BRIDGE	A-46
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-13
0016H	Corridor - Tower Hill Rd	BRIDGE	A-47
2603R	Davisville RR Bridge	BRIDGE	A-41
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44

PTSID	Project Name	Type	Appendix
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
2601W	Rt 1 - Post Rd (NKS) - Drainage	STORMWATER	A-38
2602M	STC Improvements - 2020	TRAFFIC	A-34
NORTH PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
NORTH SMITHFIELD			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-8
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-12
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-30
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-3
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-20
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013N	Bridge Group 03 - I-95	BRIDGE	A-22
0004D	Broad St Regeneration	PAVEMENT	A-26
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-28
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-2
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-6
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-7
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-50
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hub	TRANSIT	A-21

PTSID	Project Name	Type	Appendix
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-3
0131N	Salt Storage Facility - Pawtucket	OPERATING	A-36
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0007C	East Main Road 1R Improvements	PAVEMENT	A-6
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0081R	Route 24 Improvements	PAVEMENT	A-7
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-16
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013A	Bridge Group 01 - PVD	BRIDGE	A-22
0013P	Bridge Group 06 - PVD	BRIDGE	A-11
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
2605F	Bridge Group 13E - West River	BRIDGE	A-46
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-12
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-12
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-23
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-23
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36
0014N	Bridge Group 59C - Reservoir Ave RR	BRIDGE	A-36
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-14
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-30
1500B	Bridge Preservation Program 2022 C-1	BRIDGE	A-46
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49

PTSID	Project Name	Type	Appendix
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-33
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-33
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-16
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-16
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PAVEMENT	A-37
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
9003E	Materials Lab - Quality Assurance	OPERATING	A-24
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-3
9005V	Providence Station Improvements SOGR	TRANSIT	A-45
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-3
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-47
0170C	Baker Pines Bridge No. 593	BRIDGE	A-1
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0102R	Rt 138 & Rt 112 Roundabout	TRAFFIC	A-50
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8

PTSID	Project Name	Type	Appendix
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-27
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-31
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-17
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-32
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-28
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013R	Bridge Group 10 - I-295	BRIDGE	A-30
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016N	Bridge Group 35 - I-295	BRIDGE	A-35
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-20
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-47

PTSID	Project Name	Type	Appendix
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0139D	Bridge Group 54B - Rt 138 Kingston Station RR	BRIDGE	A-46
0016H	Corridor - Tower Hill Rd	BRIDGE	A-47
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-8
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-9
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-27
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-4
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-4
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-4
0105C	2018 Crack Sealing Limited Access	OPERATING	A-15
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-15
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-15
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-25
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-25
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-25
2604C	2021 Crack Sealing North, South, Central Regions C-1	PAVEMENT	A-37
2604A	2021 Paver Placed Surface Treatment C-1	PAVEMENT	A-37
2604B	2021 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-37
2605C	2022 Crack Sealing C-1	PAVEMENT	A-42
2605A	2022 Paver Placed Surface Treatment C-1	PAVEMENT	A-42
2605B	2022 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
2606Q	2023 Crack Sealing C-1	PAVEMENT	A-47
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-47
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-9
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-33
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-28
2605X	Statewide Congested Corridor Upgrades	TRAFFIC	A-45
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-5
2605V	Statewide Resurfacing	PAVEMENT	A-43
0025P	Statewide Road Diet 2017	TRAFFIC	A-10
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-10
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
WARREN			

PTSID	Project Name	Type	Appendix
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	PAVEMENT	A-37
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-39
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0074Q	Airport Connector & Rt 1/1A Post Rd.	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0016U	Bridge Group 42A	BRIDGE	A-41
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2605Z	HSIP - Roadway Departure - 2023	TRAFFIC	A-50
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-2
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2604X	Pavement Improvements - WAR C-1	PAVEMENT	A-49
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
2602L	STC – I-295 SB at Bald Hill Rd	TRAFFIC	A-33
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
0026Q	Washington Secondary Bike Path Resurfacing	TAP/OTHER	A-49
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11

PTSID	Project Name	Type	Appendix
0143A	Bridge Group 57K - Big River	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2605Z	HSIP - Roadway Departure - 2023	TRAFFIC	A-50
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-4
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603G	Bridge Group 33A - I-295 Providence St.	BRIDGE	A-40
0016U	Bridge Group 42A	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-50
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP/OTHER	A-49
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2602X	Bridge Group 45C_H - Cottrell	BRIDGE	A-35
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-48
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-28
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-8
0021S	Blackstone River Bikeway - 8B-1	TAP/OTHER	A-18
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-9
2606U	Pavement Improvements - Mendon Rd	PAVEMENT	A-48
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29